

STORMWATER POLLUTION PREVENTION PLAN KHORIATY'S ADDITION TO COLLINGWOOD SPRINGS SECTION 2 FAIRFAX COUNTY, VIRGINIA

TNT PROJECT NO: 1115-A

FOR

GENUARIO PROPERTIES, INC.

MARCH 6, 2020



KHORIATY'S ADDITION TO COLLINGWOOD SPRINGS SECTION 2 SWPPP OPERATOR INFORMATION 02/24/20

Operator(s):

Genuario Properties, Inc. Louis V. Genuario, Jr./President 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 703-360-3134 Louis@Genuariocompanies.com

Project Manager(s) or Site Supervisor(s):

Genuario Properties, Inc Mike Anderson 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 (571) 436-7575 Mike@Genuariocompanies.com

SWPPP Contact(s):

Genuario Properties, Inc Mike Anderson 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 (571) 436-7575 Mike@Genuariocompanies.com Amy Crannis/703-360-3134/Amy@genuariocompanies.com Rick Genuario/703-360-3134/Rick@genuariocompanies.com

This SWPPP was Prepared by:

TNT Environmental, Inc.

Subcontractor(s):

Core Contractors Inc. Fred Farber 17300 River Ridge Blvd., Suite 300 Woodbridge, VA 22191 703-969-2546 ffarber@coresitegroup.com Repeat as necessary

Emergency 24-Hour Contact:

Genuario Properties, Inc Mike Anderson (571) 436-7575

TABLE OF CONTENTS

Section 1: Cover Page Section 2: Notice of Coverage Letter Section 3: Copy of Construction General Permit Section 4: Registration Statement Section 5: Delegation of Authority Section 6: Qualified Personnel Section 7: Site Map Section 7: Site Map Section 8: Fairfax County Approved Plans Section 9: Impaired Waters/TMDL(s) Section 10: Pollution Prevention Plan Section 11: Contractor(s) Information Section 12: Amendments, Modification, and Updates Log Section 13: BMP/SWM Construction Inspection Checklist & Certification

SECTION 2

NOTICE OF COVERAGE LETTER

SECTION 3

CONSTRUCTION GENERAL PERMIT



COMMONWEALTH of VIRGINIA

DEPARTMENT OF ENVIRONMENTAL QUALITY

General Permit No.: VAR10

Effective Date: July 1, 2019

Expiration Date: June 30, 2024

GENERAL VPDES PERMIT FOR DISCHARGES OF STORMWATER FROM CONSTRUCTION ACTIVITIES

AUTHORIZATION TO DISCHARGE UNDER THE VIRGINIA STORMWATER MANAGEMENT PROGRAM AND THE VIRGINIA STORMWATER MANAGEMENT ACT

In compliance with the provisions of the Clean Water Act, as amended, and pursuant to the Virginia Stormwater Management Act and regulations adopted pursuant thereto, operators of construction activities are authorized to discharge to surface waters within the boundaries of the Commonwealth of Virginia, except those specifically named in State Water Control Board regulations that prohibit such discharges.

The authorized discharge shall be in accordance with the registration statement filed with the Department of Environmental Quality, this cover page, Part I - Discharge Authorization and Special Conditions, Part II - Stormwater Pollution Prevention Plan, and Part III - Conditions Applicable to All VPDES Permits as set forth in this general permit.

PART I

DISCHARGE AUTHORIZATION AND SPECIAL CONDITIONS

- A. Coverage under this general permit.
- 1. During the period beginning with the date of coverage under this general permit and lasting until the general permit's expiration date, the operator is authorized to discharge stormwater from construction activities.
- 2. This general permit also authorizes stormwater discharges from support activities (e.g., concrete or asphalt batch plants, equipment staging yards, material storage areas, excavated material disposal areas, borrow areas) located on-site or off-site provided that:
 - a. The support activity is directly related to the construction activity that is required to have general permit coverage for discharges of stormwater from construction activities;
 - b. The support activity is not a commercial operation, nor does it serve multiple unrelated construction activities by different operators;
 - c. The support activity does not operate beyond the completion of the last construction activity it supports;
 - d. The support activity is identified in the registration statement at the time of general permit coverage;
 - e. Appropriate control measures are identified in a stormwater pollution prevention plan and implemented to address the discharges from the support activity areas; and
 - f. All applicable state, federal, and local approvals are obtained for the support activity.
- B. Limitations on coverage.
- 1. Post-construction discharges. This general permit does not authorize stormwater discharges that originate from the site after construction activities have been completed and the site, including any support activity sites covered under the general permit registration, has undergone final stabilization. Post-construction industrial stormwater discharges may need to be covered by a separate VPDES permit.
- Discharges mixed with nonstormwater. This general permit does not authorize discharges that are mixed with sources of nonstormwater, other than those discharges that are identified in Part I E (Authorized nonstormwater discharges) and are in compliance with this general permit.
- 3. Discharges covered by another state permit. This general permit does not authorize discharges of stormwater from construction activities that have been covered under an individual permit or required to obtain coverage under an alternative general permit.

- 4. Impaired waters and total maximum daily load (TMDL) limitation.
 - a. Nutrient and sediment impaired waters. Discharges of stormwater from construction activities to surface waters identified as impaired in the 2016 § 305(b)/303(d) Water Quality Assessment Integrated Report or for which a TMDL wasteload allocation has been established and approved prior to the term of this general permit for (i) sediment or a sediment-related parameter (i.e., total suspended solids or turbidity) or (ii) nutrients (i.e., nitrogen or phosphorus) are not eligible for coverage under this general permit unless the operator develops, implements, and maintains a stormwater pollution prevention plan (SWPPP) in accordance with Part II B 5 of this permit that minimizes the pollutants of concern and, when applicable, is consistent with the assumptions and requirements of the approved TMDL wasteload allocations and implements an inspection frequency consistent with Part II G 2 a.
 - b. Polychlorinated biphenyl (PCB) impaired waters. Discharges of stormwater from construction activities that include the demolition of any structure with at least 10,000 square feet of floor space built or renovated before January 1, 1980, to surface waters identified as impaired in the 2016 § 305(b)/303(d) Water Quality Assessment Integrated Report or for which a TMDL wasteload allocation has been established and approved prior to the term of this general permit for PCB are not eligible for coverage under this general permit unless the operator develops, implements, and maintains a SWPPP in accordance with Part II B 6 of this permit that minimizes the pollutants of concern and, when applicable, is consistent with the assumptions and requirements of the approved TMDL wasteload allocations, and implements an inspection frequency consistent with Part II G 2 a.
- 5. Exceptional waters limitation. Discharges of stormwater from construction activities not previously covered under the general permit effective on July 1, 2014, to exceptional waters identified in 9VAC25-260-30 A 3 c are not eligible for coverage under this general permit unless the operator develops, implements, and maintains a SWPPP in accordance with Part II B 7 of this permit and implements an inspection frequency consistent with Part II G 2 a.
- 6. There shall be no discharge of floating solids or visible foam in other than trace amounts.

C. Commingled discharges. Discharges authorized by this general permit may be commingled with other sources of stormwater that are not required to be covered under a state permit, so long as the commingled discharge is in compliance with this general permit. Discharges authorized by a separate state or VPDES permit may be commingled with discharges authorized by this general permit so long as all such discharges comply with all applicable state and VPDES permit requirements.

D. Prohibition of nonstormwater discharges. Except as provided in Parts I A 2, I C, and I E, all discharges covered by this general permit shall be composed entirely of stormwater associated with construction activities. All other discharges including the following are prohibited:

- 1. Wastewater from washout of concrete;
- 2. Wastewater from the washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction materials;

- 3. Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance;
- 4. Oils, toxic substances, or hazardous substances from spills or other releases; and
- 5. Soaps, solvents, or detergents used in equipment and vehicle washing.

E. Authorized nonstormwater discharges. The following nonstormwater discharges from construction activities are authorized by this general permit when discharged in compliance with this general permit:

- 1. Discharges from firefighting activities;
- 2. Fire hydrant flushings;
- 3. Waters used to wash vehicles or equipment where soaps, solvents, or detergents have not been used and the wash water has been filtered, settled, or similarly treated prior to discharge;
- 4. Water used to control dust that has been filtered, settled, or similarly treated prior to discharge;
- 5. Potable water sources, including uncontaminated waterline flushings, managed in a manner to avoid an instream impact;
- 6. Routine external building wash down where soaps, solvents or detergents have not been used and the wash water has been filtered, settled, or similarly treated prior to discharge;
- 7. Pavement wash waters where spills or leaks of toxic or hazardous materials have not occurred (or where all spilled or leaked material has been removed prior to washing); where soaps, solvents, or detergents have not been used; and where the wash water has been filtered, settled, or similarly treated prior to discharge;
- 8. Uncontaminated air conditioning or compressor condensate;
- 9. Uncontaminated ground water or spring water;
- 10. Foundation or footing drains where flows are not contaminated with process materials such as solvents;
- 11. Uncontaminated excavation dewatering, including dewatering of trenches and excavations that have been filtered, settled, or similarly treated prior to discharge; and
- 12. Landscape irrigation.
- F. Termination of general permit coverage.
- The operator of the construction activity shall submit a notice of termination in accordance with 9VAC25-880-60, unless a registration statement was not required to be submitted in accordance with 9VAC25-880-50 A 1 c or A 2 b for single-family detached residential structures, to the VSMP authority after one or more of the following conditions have been met:

- a. Necessary permanent control measures included in the SWPPP for the site are in place and functioning effectively and final stabilization has been achieved on all portions of the site for which the operator has operational control. When applicable, long term responsibility and maintenance requirements for permanent control measures shall be recorded in the local land records prior to the submission of a complete and accurate notice of termination and the construction record drawing prepared;
- b. Another operator has assumed control over all areas of the site that have not been finally stabilized and obtained coverage for the ongoing discharge;
- c. Coverage under an alternative VPDES or state permit has been obtained; or
- d. For individual lots in residential construction only, final stabilization as defined in 9VAC25-880-1 has been completed, including providing written notification to the homeowner and incorporating a copy of the notification and signed certification statement into the SWPPP, and the residence has been transferred to the homeowner.
- 2. The notice of termination shall be submitted no later than 30 days after one of the above conditions in subdivision 1 of this subsection is met.
- 3. Termination of authorization to discharge for the conditions set forth in subdivision 1 a of this subsection shall be effective upon notification from the department that the provisions of subdivision 1 a of this subsection have been met or 60 days after submittal of a complete and accurate notice of termination in accordance with 9VAC25-880-60 C, whichever occurs first.
- 4. Authorization to discharge terminates at midnight on the date that the notice of termination is submitted for the conditions set forth in subdivisions 1 b through 1 d of this subsection unless otherwise notified by the VSMP authority or department.
- 5. The notice of termination shall be signed in accordance with Part III K of this general permit.
- G. Water quality protection.
- 1. The operator shall select, install, implement, and maintain control measures as identified in the SWPPP at the construction site that minimize pollutants in the discharge as necessary to ensure that the operator's discharge does not cause or contribute to an excursion above any applicable water quality standard.
- 2. If it is determined by the department that the operator's discharges are causing, have reasonable potential to cause, or are contributing to an excursion above any applicable water quality standard, the department, in consultation with the VSMP authority, may take appropriate enforcement action and require the operator to:
 - a. Modify or implement additional control measures in accordance with Part II C to adequately address the identified water quality concerns;
 - b. Submit valid and verifiable data and information that are representative of ambient conditions and indicate that the receiving water is attaining water quality standards; or

c. Submit an individual permit application in accordance with 9VAC25-870-410 B 3.

All written responses required under this chapter shall include a signed certification consistent with Part III K.

PART II

STORMWATER POLLUTION PREVENTION PLAN

- A. Stormwater pollution prevent plan.
- A stormwater pollution prevention plan (SWPPP) shall be developed prior to the submission of a registration statement and implemented for the construction activity, including any support activity, covered by this general permit. SWPPPs shall be prepared in accordance with good engineering practices. Construction activities that are part of a larger common plan of development or sale and disturb less than one acre may utilize a SWPPP template provided by the department and need not provide a separate stormwater management plan if one has been prepared and implemented for the larger common plan of development or sale.
- 2. The SWPPP requirements of this general permit may be fulfilled by incorporating by reference other plans such as a spill prevention control and countermeasure (SPCC) plan developed for the site under § 311 of the federal Clean Water Act or best management practices (BMP) programs otherwise required for the facility provided that the incorporated plan meets or exceeds the SWPPP requirements of Part II B. All plans incorporated by reference into the SWPPP become enforceable under this general permit. If a plan incorporated by reference does not contain all of the required elements of the SWPPP, the operator shall develop the missing elements and include them in the SWPPP.
- 3. Any operator that was authorized to discharge under the general permit effective July 1, 2014, and that intends to continue coverage under this general permit, shall update its stormwater pollution prevention plan to comply with the requirements of this general permit no later than 60 days after the date of coverage under this general permit.
- B. Contents. The SWPPP shall include the following items:
- 1. General information.
 - a. A signed copy of the registration statement, if required, for coverage under the general VPDES permit for discharges of stormwater from construction activities;
 - b. Upon receipt, a copy of the notice of coverage under the general VPDES permit for discharges of stormwater from construction activities (i.e., notice of coverage letter);
 - c. Upon receipt, a copy of the general VPDES permit for discharges of stormwater from construction activities;
 - d. A narrative description of the nature of the construction activity, including the function of the project (e.g., low density residential, shopping mall, highway, etc.);
 - e. A legible site plan identifying:

- (1) Directions of stormwater flow and approximate slopes anticipated after major grading activities;
- (2) Limits of land disturbance including steep slopes and natural buffers around surface waters that will not be disturbed;
- (3) Locations of major structural and nonstructural control measures, including sediment basins and traps, perimeter dikes, sediment barriers, and other measures intended to filter, settle, or similarly treat sediment, that will be installed between disturbed areas and the undisturbed vegetated areas in order to increase sediment removal and maximize stormwater infiltration;
- (4) Locations of surface waters;
- (5) Locations where concentrated stormwater is discharged;
- (6) Locations of any support activities, including (i) areas where equipment and vehicle washing, wheel wash water, and other wash water is to occur; (ii) storage areas for chemicals such as acids, fuels, fertilizers, and other lawn care chemicals; (iii) concrete wash out areas; (iv) vehicle fueling and maintenance areas; (v) sanitary waste facilities, including those temporarily placed on the construction site; and (vi) construction waste storage; and
- (7) When applicable, the location of the on-site rain gauge or the methodology established in consultation with the VSMP authority used to identify measurable storm events for inspection as allowed by Part II G 2 a (1) (ii) or Part II G 2 b (2).
- 2. Erosion and sediment control plan.
 - a. An erosion and sediment control plan designed and approved in accordance with the Virginia Erosion and Sediment Control Regulations (9VAC25-840), an "agreement in lieu of a plan" as defined in 9VAC25-840-10 from the VESCP authority, or an erosion and sediment control plan prepared in accordance with annual standards and specifications approved by the department.
 - b. All erosion and sediment control plans shall include a statement describing the maintenance responsibilities required for the erosion and sediment controls used.
 - c. An approved erosion and sediment control plan, "agreement in lieu of a plan," or erosion and sediment control plan prepared in accordance with department-approved annual standards and specifications, implemented to:
 - (1) Control the volume and velocity of stormwater runoff within the site to minimize soil erosion;
 - (2) Control stormwater discharges, including peak flow rates and total stormwater volume, to minimize erosion at outlets and to minimize downstream channel and stream bank erosion;

- (3) Minimize the amount of soil exposed during the construction activity;
- (4) Minimize the disturbance of steep slopes;
- (5) Minimize sediment discharges from the site in a manner that addresses (i) the amount, frequency, intensity, and duration of precipitation; (ii) the nature of resulting stormwater runoff; and (iii) soil characteristics, including the range of soil particle sizes present on the site;
- (6) Provide and maintain natural buffers around surface waters, direct stormwater to vegetated areas to increase sediment removal, and maximize stormwater infiltration, unless infeasible;
- (7) Minimize soil compaction and, unless infeasible, preserve topsoil;
- (8) Ensure initiation of stabilization activities, as defined in 9VAC25-880-1, of disturbed areas immediately whenever any clearing, grading, excavating, or other landdisturbing activities have permanently ceased on any portion of the site, or temporarily ceased on any portion of the site and will not resume for a period exceeding 14 days; and
- (9) Utilize outlet structures that withdraw stormwater from the surface (i.e., above the permanent pool or wet storage water surface elevation), unless infeasible, when discharging from sediment basins or sediment traps.
- 3. Stormwater management plan.
 - a. Except for those projects identified in Part II B 3 b, a stormwater management plan approved by the VSMP authority as authorized under the Virginia Stormwater Management Program (VSMP) Regulation (9VAC25-870), or an "agreement in lieu of a stormwater management plan" as defined in 9VAC25-870-10 from the VSMP authority, or a stormwater management plan prepared in accordance with annual standards and specifications approved by the department.
 - b. For any operator meeting the conditions of 9VAC25-870-47 B of the VSMP regulation, an approved stormwater management plan is not required. In lieu of an approved stormwater management plan, the SWPPP shall include a description of, and all necessary calculations supporting, all post-construction stormwater management measures that will be installed prior to the completion of the construction process to control pollutants in stormwater discharges after construction operations have been completed. Structural measures should be placed on upland soils to the degree possible. Such measures must be designed and installed in accordance with applicable VESCP authority, VSMP authority, state, and federal requirements, and any necessary permits must be obtained.
- 4. Pollution prevention plan. A pollution prevention plan that addresses potential pollutantgenerating activities that may reasonably be expected to affect the quality of stormwater discharges from the construction activity, including any support activity. The pollution prevention plan shall:
 - a. Identify the potential pollutant-generating activities and the pollutant that is expected to be exposed to stormwater;

- b. Describe the location where the potential pollutant-generating activities will occur, or if identified on the site plan, reference the site plan;
- Identify all nonstormwater discharges, as authorized in Part I E of this general permit, that are or will be commingled with stormwater discharges from the construction activity, including any applicable support activity;
- d. Identify the person responsible for implementing the pollution prevention practice or practices for each pollutant-generating activity (if other than the person listed as the qualified personnel);
- e. Describe the pollution prevention practices and procedures that will be implemented to:
 - Prevent and respond to leaks, spills, and other releases including (i) procedures for expeditiously stopping, containing, and cleaning up spills, leaks, and other releases; and (ii) procedures for reporting leaks, spills, and other releases in accordance with Part III G;
 - (2) Prevent the discharge of spilled and leaked fuels and chemicals from vehicle fueling and maintenance activities (e.g., providing secondary containment such as spill berms, decks, spill containment pallets, providing cover where appropriate, and having spill kits readily available);
 - (3) Prevent the discharge of soaps, solvents, detergents, and wash water from construction materials, including the clean-up of stucco, paint, form release oils, and curing compounds (e.g., providing (i) cover (e.g., plastic sheeting or temporary roofs) to prevent contact with stormwater; (ii) collection and proper disposal in a manner to prevent contact with stormwater; and (iii) a similarly effective means designed to prevent discharge of these pollutants);
 - (4) Minimize the discharge of pollutants from vehicle and equipment washing, wheel wash water, and other types of washing (e.g., locating activities away from surface waters and stormwater inlets or conveyance and directing wash waters to sediment basins or traps, using filtration devices such as filter bags or sand filters, or using similarly effective controls);
 - (5) Direct concrete wash water into a leak-proof container or leak-proof settling basin. The container or basin shall be designed so that no overflows can occur due to inadequate sizing or precipitation. Hardened concrete wastes shall be removed and disposed of in a manner consistent with the handling of other construction wastes. Liquid concrete wastes shall be removed and disposed of in a manner consistent with the handling of other construction wastes. Liquid concrete wastes shall be removed and disposed of in a manner consistent with the handling of other construction wastes.
 - (6) Minimize the discharge of pollutants from storage, handling, and disposal of construction products, materials, and wastes including (i) building products such as asphalt sealants, copper flashing, roofing materials, adhesives, and concrete admixtures; (ii) pesticides, herbicides, insecticides, fertilizers, and landscape

materials; and (iii) construction and domestic wastes such as packaging materials, scrap construction materials, masonry products, timber, pipe and electrical cuttings, plastics, Styrofoam, concrete, and other trash or building materials;

- (7) Prevent the discharge of fuels, oils, and other petroleum products, hazardous or toxic wastes, waste concrete, and sanitary wastes;
- (8) Address any other discharge from the potential pollutant-generating activities not addressed above;
- (9) Minimize the exposure of waste materials to precipitation by closing or covering waste containers during precipitation events and at the end of the business day, or implementing other similarly effective practices. Minimization of exposure is not required in cases where the exposure to precipitation will not result in a discharge of pollutants; and
- f. Describe procedures for providing pollution prevention awareness of all applicable wastes, including any wash water, disposal practices, and applicable disposal locations of such wastes, to personnel in order to comply with the conditions of this general permit. The operator shall implement the procedures described in the SWPPP.
- 5. SWPPP requirements for discharges to nutrient and sediment impaired waters. For discharges to surface waters (i) identified as impaired in the 2016 § 305(b)/303(d) Water Quality Assessment Integrated Report or (ii) with an applicable TMDL wasteload allocation established and approved prior to the term of this general permit for sediment for a sediment-related parameter (i.e., total suspended solids or turbidity) or nutrients (i.e., nitrogen or phosphorus), the operator shall:
 - a. Identify the impaired waters, approved TMDLs, and pollutants of concern in the SWPPP; and
 - b. Provide clear direction in the SWPPP that:
 - (1) Permanent or temporary soil stabilization shall be applied to denuded areas within seven days after final grade is reached on any portion of the site;
 - (2) Nutrients shall be applied in accordance with manufacturer's recommendations or an approved nutrient management plan and shall not be applied during rainfall events; and
 - (3) A modified inspection schedule shall be implemented in accordance with Part II G 2 a.
- 6. SWPPP requirements for discharges to polychlorinated biphenyl (PCB) impaired waters. For discharges from construction activities that include the demolition of any structure with at least 10,000 square feet of floor space built or renovated before January 1, 1980, to surface waters (i) identified as impaired in the 2016 § 305(b)/303(d) Water Quality Assessment Integrated Report or (ii) with an applicable TMDL wasteload allocation established and approved prior to the term of this general permit for PCB, the operator shall:

- a. Identify the impaired waters, approved TMDLs, and pollutant of concern in the SWPPP;
- b. Implement the approved erosion and sediment control plan in accordance with Part II B 2;
- c. Dispose of waste materials in compliance with applicable state, federal, and local requirements; and
- d. Implement a modified inspection schedule in accordance with Part II G 2 a.
- 7. SWPPP requirements for discharges to exceptional waters. For discharges to surface waters identified in 9VAC25-260-30 A 3 c as an exceptional water, the operator shall:
 - a. Identify the exceptional surface waters in the SWPPP; and
 - b. Provide clear direction in the SWPPP that:
 - (1) Permanent or temporary soil stabilization shall be applied to denuded areas within seven days after final grade is reached on any portion of the site;
 - (2) Nutrients shall be applied in accordance with manufacturer's recommendations or an approved nutrient management plan and shall not be applied during rainfall events; and
 - (3) A modified inspection schedule shall be implemented in accordance with Part II G 2 a.
- 8. Identification of qualified personnel. The name, phone number, and qualifications of the qualified personnel conducting inspections required by this general permit.
- 9. Delegation of authority. The individuals or positions with delegated authority, in accordance with Part III K, to sign inspection reports or modify the SWPPP.
- 10. SWPPP signature. The SWPPP shall be signed and dated in accordance with Part III K.
- C. SWPPP amendments, modification, and updates.
- 1. The operator shall amend the SWPPP whenever there is a change in the design, construction, operation, or maintenance that has a significant effect on the discharge of pollutants to surface waters and that has not been previously addressed in the SWPPP.
- 2. The SWPPP shall be amended if, during inspections or investigations by the operator's qualified personnel, or by local, state, or federal officials, it is determined that the existing control measures are ineffective in minimizing pollutants in discharges from the construction activity. Revisions to the SWPPP shall include additional or modified control measures designed and implemented to correct problems identified. If approval by the VESCP authority, VSMP authority, or department is necessary for the control measure, revisions to the SWPPP shall be completed no later than seven calendar days following approval. Implementation of these additional or modified control measures shall be accomplished as described in Part II H.

- 3. The SWPPP shall clearly identify the contractors that will implement and maintain each control measure identified in the SWPPP. The SWPPP shall be amended to identify any new contractor that will implement and maintain a control measure.
- 4. The operator shall update the SWPPP as soon as possible but no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:
 - a. A record of dates when:
 - (1) Major grading activities occur;
 - (2) Construction activities temporarily or permanently cease on a portion of the site; and
 - (3) Stabilization measures are initiated;
 - Documentation of replaced or modified controls where periodic inspections or other information have indicated that the controls have been used inappropriately or incorrectly and were modified;
 - c. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
 - d. All properties that are no longer under the legal control of the operator and the dates on which the operator no longer had legal control over each property;
 - e. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
 - f. Measures taken to prevent the reoccurrence of any prohibited discharge; and
 - g. Measures taken to address any evidence identified as a result of an inspection required under Part II G.
- 5. Amendments, modifications, or updates to the SWPPP shall be signed in accordance with Part III K.

D. Public notification. Upon commencement of land disturbance, the operator shall post conspicuously a copy of the notice of coverage letter near the main entrance of the construction activity. For linear projects, the operator shall post the notice of coverage letter at a publicly accessible location near an active part of the construction project (e.g., where a pipeline crosses a public road). The operator shall maintain the posted information until termination of general permit coverage as specified in Part I F.

- E. SWPPP availability.
- 1. Operators with day-to-day operational control over SWPPP implementation shall have a copy of the SWPPP available at a central location on-site for use by those identified as having responsibilities under the SWPPP whenever they are on the construction site.

- 2. The operator shall make the SWPPP and all amendments, modifications, and updates available upon request to the department, the VSMP authority, the EPA, the VESCP authority, local government officials, or the operator of a municipal separate storm sewer system receiving discharges from the construction activity. If an on-site location is unavailable to store the SWPPP when no personnel are present, notice of the SWPPP's location shall be posted near the main entrance of the construction site.
- 3. The operator shall make the SWPPP available for public review in an electronic format or in hard copy. Information for public access to the SWPPP shall be posted and maintained in accordance with Part II D. If not provided electronically, public access to the SWPPP may be arranged upon request at a time and at a publicly accessible location convenient to the operator or his designee but shall be no less than once per month and shall be during normal business hours. Information not required to be contained within the SWPPP by this general permit is not required to be released.

F. SWPPP implementation. The operator shall implement the SWPPP and subsequent amendments, modifications, and updates from commencement of land disturbance until termination of general permit coverage as specified in Part I F.

- All control measures shall be properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications. If a site inspection required by Part II G identifies a control measure that is not operating effectively, corrective actions shall be completed as soon as practicable, but no later than seven days after discovery or a longer period as established by the VSMP authority, to maintain the continued effectiveness of the control measures.
- 2. If site inspections required by Part II G identify an existing control measure that needs to be modified or if an additional or alternative control measure is necessary for any reason, implementation shall be completed prior to the next anticipated measurable storm event. If implementation prior to the next anticipated measurable storm event is impracticable, then additional or alternative control measures shall be implemented as soon as practicable, but no later than seven days after discovery or a longer period as established by the VSMP authority.
- G. SWPPP Inspections.
- 1. Personnel responsible for on-site and off-site inspections. Inspections required by this general permit shall be conducted by the qualified personnel identified by the operator in the SWPPP. The operator is responsible for ensuring that the qualified personnel conduct the inspection.
- 2. Inspection schedule.
 - a. For construction activities that discharge to a surface water identified in Part II B 5 and B 6 as impaired or having an approved TMDL or Part I B 7 as exceptional, the following inspection schedule requirements apply:
 - (1) Inspections shall be conducted at a frequency of (i) at least once every four business days or (ii) at least once every five business days and no later than 24 hours following a measurable storm event. In the event that a measurable storm event occurs when

there are more than 24 hours between business days, the inspection shall be conducted on the next business day; and

- (2) Representative inspections as authorized in Part II G 2 d shall not be allowed.
- b. Except as specified in Part II G 2 a, inspections shall be conducted at a frequency of:
 - (1) At least once every five business days; or
 - (2) At least once every 10 business days and no later than 24 hours following a measurable storm event. In the event that a measurable storm event occurs when there are more than 24 hours between business days, the inspection shall be conducted on the next business day.
- c. Where areas have been temporarily stabilized or land-disturbing activities will be suspended due to continuous frozen ground conditions and stormwater discharges are unlikely, the inspection frequency described in Part II G 2 a and 2 b may be reduced to once per month. If weather conditions (such as above freezing temperatures or rain or snow events) make discharges likely, the operator shall immediately resume the regular inspection frequency.
- d. Except as prohibited in Part II G 2 a (2), representative inspections may be utilized for utility line installation, pipeline construction, or other similar linear construction activities provided that:
 - Temporary or permanent soil stabilization has been installed and vehicle access may compromise the temporary or permanent soil stabilization and potentially cause additional land disturbance increasing the potential for erosion;
 - (2) Inspections occur on the same frequency as other construction activities;
 - (3) Control measures are inspected along the construction site 0.25 miles above and below each access point (i.e., where a roadway, undisturbed right-of-way, or other similar feature intersects the construction activity and access does not compromise temporary or permanent soil stabilization); and
 - (4) Inspection locations are provided in the inspection report required by Part II G.
- e. If adverse weather causes the safety of the inspection personnel to be in jeopardy, the inspection may be delayed until the next business day on which it is safe to perform the inspection. Any time inspections are delayed due to adverse weather conditions, evidence of the adverse weather conditions shall be included in the SWPPP with the dates of occurrence.
- 3. Inspection requirements.
 - a. As part of the inspection, the qualified personnel shall:
 - (1) Record the date and time of the inspection and, when applicable, the date and rainfall amount of the last measurable storm event;

- (2) Record the information and a description of any discharges occurring at the time of the inspection or evidence of discharges occurring prior to the inspection;
- (3) Record any land-disturbing activities that have occurred outside of the approved erosion and sediment control plan;
- (4) Inspect the following for installation in accordance with the approved erosion and sediment control plan, identification of any maintenance needs, and evaluation of effectiveness in minimizing sediment discharge, including whether the control has been inappropriately or incorrectly used:
 - (a) All perimeter erosion and sediment controls, such as silt fence;
 - (b) Soil stockpiles, when applicable, and borrow areas for stabilization or sediment trapping measures;
 - (c) Completed earthen structures, such as dams, dikes, ditches, and diversions for stabilization and effective impoundment or flow control;
 - (d) Cut and fill slopes;
 - (e) Sediment basins and traps, sediment barriers, and other measures installed to control sediment discharge from stormwater;
 - (f) Temporary or permanent channels, flumes, or other slope drain structures installed to convey concentrated runoff down cut and fill slopes;
 - (g) Storm inlets that have been made operational to ensure that sediment laden stormwater does not enter without first being filtered or similarly treated; and
 - (h) Construction vehicle access routes that intersect or access paved or public roads for minimizing sediment tracking;
- (5) Inspect areas that have reached final grade or that will remain dormant for more than 14 days to ensure:
 - (a) Initiation of stabilization activities have occurred immediately, as defined in 9VAC25-880-1; and
 - (b) Stabilization activities have been completed within seven days of reaching grade or stopping work;
- (6) Inspect for evidence that the approved erosion and sediment control plan, "agreement in lieu of a plan," or erosion and sediment control plan prepared in accordance with department-approved annual standards and specifications has not been properly implemented. This includes:

- (a) Concentrated flows of stormwater in conveyances such as rills, rivulets, or channels that have not been filtered, settled, or similarly treated prior to discharge, or evidence thereof;
- (b) Sediment laden or turbid flows of stormwater that have not been filtered or settled to remove sediments prior to discharge;
- (c) Sediment deposition in areas that drain to unprotected stormwater inlets or catch basins that discharge to surface waters. Inlets and catch basins with failing sediment controls due to improper installation, lack of maintenance, or inadequate design are considered unprotected;
- (d) Sediment deposition on any property (including public and private streets) outside of the construction activity covered by this general permit;
- (e) Required stabilization has not been initiated or completed or is not effective on portions of the site;
- (f) Sediment basins without adequate wet or dry storage volume or sediment basins that allow the discharge of stormwater from below the surface of the wet storage portion of the basin;
- (g) Sediment traps without adequate wet or dry storage or sediment traps that allow the discharge of stormwater from below the surface of the wet storage portion of the trap; and
- (h) Land disturbance or sediment deposition outside of the approved area to be disturbed;
- (7) Inspect pollutant generating activities identified in the pollution prevention plan for the proper implementation, maintenance, and effectiveness of the procedures and practices;
- (8) Identify any pollutant generating activities not identified in the pollution prevention plan; and
- (9) Identify and document the presence of any evidence of the discharge of pollutants prohibited by this general permit.
- 4. Inspection report. Each inspection report shall include the following items:
 - a. The date and time of the inspection and, when applicable, the date and rainfall amount of the last measurable storm event;
 - b. Summarized findings of the inspection;
 - c. The locations of prohibited discharges;
 - d. The locations of control measures that require maintenance;

- e. The locations of control measures that failed to operate as designed or proved inadequate or inappropriate for a particular location;
- f. The locations where any evidence identified under Part II G 3 a (6) exists;
- g. The locations where any additional control measure is needed;
- h. A list of corrective actions required (including any changes to the SWPPP that are necessary) as a result of the inspection or to maintain permit compliance;
- i. Documentation of any corrective actions required from a previous inspection that have not been implemented; and
- j. The date and signature of the qualified personnel and the operator or its duly authorized representative.
- 5. The inspection report shall be included into the SWPPP no later than four business days after the inspection is complete.
- 6. The inspection report and any actions taken in accordance with Part II shall be retained by the operator as part of the SWPPP for at least three years from the date that general permit coverage expires or is terminated. The inspection report shall identify any incidents of noncompliance. Where an inspection report does not identify any incidents of noncompliance, the report shall contain a certification that the construction activity is in compliance with the SWPPP and this general permit. The report shall be signed in accordance with Part III K of this general permit.
- H. Corrective actions.
- The operator shall implement the corrective actions identified as a result of an inspection as soon as practicable but no later than seven days after discovery or a longer period as approved by the VSMP authority. If approval of a corrective action by a regulatory authority (e.g., VSMP authority, VESCP authority, or the department) is necessary, additional control measures shall be implemented to minimize pollutants in stormwater discharges until such approvals can be obtained.
- 2. The operator may be required to remove accumulated sediment deposits located outside of the construction activity covered by this general permit as soon as practicable in order to minimize environmental impacts. The operator shall notify the VSMP authority and the department as well as obtain all applicable federal, state, and local authorizations, approvals, and permits prior to the removal of sediments accumulated in surface waters including wetlands.

PART III

CONDITIONS APPLICABLE TO ALL VPDES PERMITS

NOTE: Discharge monitoring is not required for this general permit. If the operator chooses to monitor stormwater discharges or control measures, the operator shall comply with the requirements of subsections A, B, and C, as appropriate.

- A. Monitoring.
- 1. Samples and measurements taken for the purpose of monitoring shall be representative of the monitoring activity.
- Monitoring shall be conducted according to procedures approved under 40 CFR Part 136 or alternative methods approved by the U.S. Environmental Protection Agency, unless other procedures have been specified in this general permit. Analyses performed according to test procedures approved under 40 CFR Part 136 shall be performed by an environmental laboratory certified under regulations adopted by the Department of General Services (1VAC30-45 or 1VAC30-46).
- 3. The operator shall periodically calibrate and perform maintenance procedures on all monitoring and analytical instrumentation at intervals that will ensure accuracy of measurements.
- B. Records.
- 1. Monitoring records and reports shall include:
 - a. The date, exact place, and time of sampling or measurements;
 - b. The individuals who performed the sampling or measurements;
 - c. The dates and times analyses were performed;
 - d. The individuals who performed the analyses;
 - e. The analytical techniques or methods used; and
 - f. The results of such analyses.
- 2. The operator shall retain records of all monitoring information, including all calibration and maintenance records and all original strip chart recordings for continuous monitoring instrumentation, copies of all reports required by this general permit, and records of all data used to complete the registration statement for this general permit, for a period of at least three years from the date of the sample, measurement, report or request for coverage. This period of retention shall be extended automatically during the course of any unresolved litigation regarding the regulated activity or regarding control standards applicable to the operator, or as requested by the board.
- C. Reporting monitoring results.

- 1. The operator shall update the SWPPP to include the results of the monitoring as may be performed in accordance with this general permit, unless another reporting schedule is specified elsewhere in this general permit.
- 2. Monitoring results shall be reported on a discharge monitoring report (DMR); on forms provided, approved or specified by the department; or in any format provided that the date, location, parameter, method, and result of the monitoring activity are included.
- 3. If the operator monitors any pollutant specifically addressed by this general permit more frequently than required by this general permit using test procedures approved under 40 CFR Part 136 or using other test procedures approved by the U.S. Environmental Protection Agency or using procedures specified in this general permit, the results of this monitoring shall be included in the calculation and reporting of the data submitted in the DMR or reporting form specified by the department.
- 4. Calculations for all limitations which require averaging of measurements shall utilize an arithmetic mean unless otherwise specified in this general permit.

D. Duty to provide information. The operator shall furnish, within a reasonable time, any information which the board may request to determine whether cause exists for terminating this general permit coverage or to determine compliance with this general permit. The board, department, EPA, or VSMP authority may require the operator to furnish, upon request, such plans, specifications, and other pertinent information as may be necessary to determine the effect of the wastes from his discharge on the quality of surface waters, or such other information as may be necessary to accomplish the purposes of the CWA and the Virginia Stormwater Management Act. The operator shall also furnish to the board, department, EPA, or VSMP authority, upon request, copies of records required to be kept by this general permit.

E. Compliance schedule reports. Reports of compliance or noncompliance with, or any progress reports on, interim and final requirements contained in any compliance schedule of this general permit shall be submitted no later than 14 days following each schedule date.

F. Unauthorized stormwater discharges. Pursuant to § 62.1-44.5 of the Code of Virginia, except in compliance with a state permit issued by the department, it shall be unlawful to cause a stormwater discharge from a construction activity.

G. Reports of unauthorized discharges. Any operator who discharges or causes or allows a discharge of sewage, industrial waste, other wastes or any noxious or deleterious substance or a hazardous substance or oil in an amount equal to or in excess of a reportable quantity established under either 40 CFR Part 110, 40 CFR Part 117, 40 CFR Part 302, or § 62.1-44.34:19 of the Code of Virginia that occurs during a 24-hour period into or upon surface waters or who discharges or causes or allows a discharge that may reasonably be expected to enter surface waters, shall notify the Department of Environmental Quality of the discharge immediately upon discovery of the discharge, but in no case later than within 24 hours after said discovery. A written report of the unauthorized discharge shall be submitted to the department and the VSMP authority within five days of discovery of the discharge. The written report shall contain:

- 1. A description of the nature and location of the discharge;
- 2. The cause of the discharge;

- 3. The date on which the discharge occurred;
- 4. The length of time that the discharge continued;
- 5. The volume of the discharge;
- 6. If the discharge is continuing, how long it is expected to continue;
- 7. If the discharge is continuing, what the expected total volume of the discharge will be; and
- 8. Any steps planned or taken to reduce, eliminate and prevent a recurrence of the present discharge or any future discharges not authorized by this general permit.

Discharges reportable to the department and the VSMP authority under the immediate reporting requirements of other regulations are exempted from this requirement.

H. Reports of unusual or extraordinary discharges. If any unusual or extraordinary discharge including a "bypass" or "upset," as defined in this general permit, should occur from a facility and the discharge enters or could be expected to enter surface waters, the operator shall promptly notify, in no case later than within 24 hours, the department and the VSMP authority by telephone after the discovery of the discharge. This notification shall provide all available details of the incident, including any adverse effects on aquatic life and the known number of fish killed. The operator shall reduce the report to writing and shall submit it to the department and the VSMP authority within five days of discovery of the discharge in accordance with Part III I 2. Unusual and extraordinary discharges include any discharge resulting from:

- 1. Unusual spillage of materials resulting directly or indirectly from processing operations;
- 2. Breakdown of processing or accessory equipment;
- 3. Failure or taking out of service of some or all of the facilities; and
- 4. Flooding or other acts of nature.

I. Reports of noncompliance. The operator shall report any noncompliance which may adversely affect surface waters or may endanger public health.

- 1. An oral report to the department and the VSMP authority shall be provided within 24 hours from the time the operator becomes aware of the circumstances. The following shall be included as information that shall be reported within 24 hours under this subdivision:
 - a. Any unanticipated bypass; and
 - b. Any upset that causes a discharge to surface waters.
- 2. A written report shall be submitted within five days and shall contain:
 - a. A description of the noncompliance and its cause;

- b. The period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time it is expected to continue; and
- c. Steps taken or planned to reduce, eliminate, and prevent reoccurrence of the noncompliance.

The department may waive the written report on a case-by-case basis for reports of noncompliance under Part III I if the oral report has been received within 24 hours and no adverse impact on surface waters has been reported.

3. The operator shall report all instances of noncompliance not reported under Part III I 1 or 2 in writing as part of the SWPPP. The reports shall contain the information listed in Part III I 2.

NOTE: The reports required in Part III G, H and I shall be made to the department and the VSMP authority. Reports may be made by telephone, email, or by fax. For reports outside normal working hours, leaving a recorded message shall fulfill the immediate reporting requirement. For emergencies, the Virginia Department of Emergency Management maintains a 24-hour telephone service at 1-800-468-8892.

- 4. Where the operator becomes aware of a failure to submit any relevant facts, or submittal of incorrect information in any report, including a registration statement, to the department or the VSMP authority, the operator shall promptly submit such facts or correct information.
- J. Notice of planned changes.
- 1. The operator shall give notice to the department and the VSMP authority as soon as possible of any planned physical alterations or additions to the permitted facility or activity. Notice is required only when:
 - The operator plans an alteration or addition to any building, structure, facility, or installation that may meet one of the criteria for determining whether a facility is a new source in 9VAC25-870-420;
 - b. The operator plans an alteration or addition that would significantly change the nature or increase the quantity of pollutants discharged. This notification applies to pollutants that are not subject to effluent limitations in this general permit; or
- 2. The operator shall give advance notice to the department and VSMP authority of any planned changes in the permitted facility or activity, which may result in noncompliance with state permit requirements.
- K. Signatory requirements.
- 1. Registration statement. All registration statements shall be signed as follows:
 - a. For a corporation: by a responsible corporate officer. For the purpose of this chapter, a responsible corporate officer means: (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy-making or decision-making functions for the corporation; or (ii) the manager of one or more manufacturing, production, or operating facilities, provided the

manager is authorized to make management decisions that govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long-term compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for state permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;

- b. For a partnership or sole proprietorship: by a general partner or the proprietor, respectively; or
- c. For a municipality, state, federal, or other public agency: by either a principal executive officer or ranking elected official. For purposes of this chapter, a principal executive officer of a public agency includes (i) the chief executive officer of the agency or (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency.
- Reports and other information. All reports required by this general permit, including SWPPPs, and other information requested by the board or the department shall be signed by a person described in Part III K 1 or by a duly authorized representative of that person. A person is a duly authorized representative only if:
 - a. The authorization is made in writing by a person described in Part III K 1;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity such as the position of plant manager, operator of a well or a well field, superintendent, position of equivalent responsibility, or an individual or position having overall responsibility for environmental matters for the operator. (A duly authorized representative may thus be either a named individual or any individual occupying a named position); and
 - c. The signed and dated written authorization is included in the SWPPP. A copy shall be provided to the department and VSMP authority, if requested.
- 3. Changes to authorization. If an authorization under Part III K 2 is no longer accurate because a different individual or position has responsibility for the overall operation of the construction activity, a new authorization satisfying the requirements of Part III K 2 shall be submitted to the VSMP authority as the administering entity for the board prior to or together with any reports or information to be signed by an authorized representative.
- 4. Certification. Any person signing a document under Part III K 1 or 2 shall make the following certification:
- 5. "I certify under penalty of law that I have read and understand this document and that this document and all attachments were prepared in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant

penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

L. Duty to comply. The operator shall comply with all conditions of this general permit. Any state permit noncompliance constitutes a violation of the Virginia Stormwater Management Act and the Clean Water Act, except that noncompliance with certain provisions of this general permit may constitute a violation of the Virginia Stormwater Management Act but not the Clean Water Act. Permit noncompliance is grounds for enforcement action; for state permit coverage, termination, revocation and reissuance, or modification; or denial of a state permit renewal application.

The operator shall comply with effluent standards or prohibitions established under § 307(a) of the Clean Water Act for toxic pollutants within the time provided in the regulations that establish these standards or prohibitions or standards for sewage sludge use or disposal, even if this general permit has not yet been modified to incorporate the requirement.

M. Duty to reapply. If the operator wishes to continue an activity regulated by this general permit after the expiration date of this general permit, the operator shall submit a new registration statement at least 60 days before the expiration date of the existing general permit, unless permission for a later date has been granted by the board. The board shall not grant permission for registration statements to be submitted later than the expiration date of the existing general permit.

N. Effect of a state permit. This general permit does not convey any property rights in either real or personal property or any exclusive privileges, nor does it authorize any injury to private property or invasion of personal rights, or any infringement of federal, state or local law or regulations.

O. State law. Nothing in this general permit shall be construed to preclude the institution of any legal action under, or relieve the operator from any responsibilities, liabilities, or penalties established pursuant to any other state law or regulation or under authority preserved by § 510 of the Clean Water Act. Except as provided in general permit conditions on "bypassing" (Part III U) and "upset" (Part III V), nothing in this general permit shall be construed to relieve the operator from civil and criminal penalties for noncompliance.

P. Oil and hazardous substance liability. Nothing in this general permit shall be construed to preclude the institution of any legal action or relieve the operator from any responsibilities, liabilities, or penalties to which the operator is or may be subject under §§ 62.1-44.34:14 through 62.1-44.34:23 of the State Water Control Law or § 311 of the Clean Water Act.

Q. Proper operation and maintenance. The operator shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances), which are installed or used by the operator to achieve compliance with the conditions of this general permit. Proper operation and maintenance also includes effective plant performance, adequate funding, adequate staffing, and adequate laboratory and process controls, including appropriate quality assurance procedures. This provision requires the operation of back-up or auxiliary facilities or similar systems, which are installed by the operator only when the operation is necessary to achieve compliance with the conditions of this general permit.

R. Disposal of solids or sludges. Solids, sludges or other pollutants removed in the course of treatment or management of pollutants shall be disposed of in a manner so as to prevent any pollutant from such materials from entering surface waters and in compliance with all applicable state and federal laws and regulations.

S. Duty to mitigate. The operator shall take all steps to minimize or prevent any discharge in violation of this general permit that has a reasonable likelihood of adversely affecting human health or the environment.

T. Need to halt or reduce activity not a defense. It shall not be a defense for an operator in an enforcement action that it would have been necessary to halt or reduce the permitted activity in order to maintain compliance with the conditions of this general permit.

- U. Bypass.
- "Bypass," as defined in 9VAC25-870-10, means the intentional diversion of waste streams from any portion of a treatment facility. The operator may allow any bypass to occur that does not cause effluent limitations to be exceeded, but only if it also is for essential maintenance to ensure efficient operation. These bypasses are not subject to the provisions of Part III U 2 and 3.
- 2. Notice.
 - a. Anticipated bypass. If the operator knows in advance of the need for a bypass, the operator shall submit prior notice to the department, if possible at least 10 days before the date of the bypass.
 - b. Unanticipated bypass. The operator shall submit notice of an unanticipated bypass as required in Part III I.
- 3. Prohibition of bypass.
 - a. Except as provided in Part III U 1, bypass is prohibited, and the board or department may take enforcement action against an operator for bypass unless:
 - (1) Bypass was unavoidable to prevent loss of life, personal injury, or severe property damage. Severe property damage means substantial physical damage to property, damage to the treatment facilities that causes them to become inoperable, or substantial and permanent loss of natural resources that can reasonably be expected to occur in the absence of a bypass. Severe property damage does not mean economic loss caused by delays in production;
 - (2) There were no feasible alternatives to the bypass, such as the use of auxiliary treatment facilities, retention of untreated wastes, or maintenance during normal periods of equipment downtime. This condition is not satisfied if adequate back-up equipment should have been installed in the exercise of reasonable engineering judgment to prevent a bypass that occurred during normal periods of equipment downtime or preventive maintenance; and
 - (3) The operator submitted notices as required under Part III U 2.
 - b. The department may approve an anticipated bypass, after considering its adverse effects, if the department determines that it will meet the three conditions listed in Part III U 3 a.

V. Upset.

- An "upset," as defined in 9VAC25-870-10, means an exceptional incident in which there is unintentional and temporary noncompliance with technology-based state permit effluent limitations because of factors beyond the reasonable control of the operator. An upset does not include noncompliance to the extent caused by operational error, improperly designed treatment facilities, inadequate treatment facilities, lack of preventive maintenance, or careless or improper operation.
- An upset constitutes an affirmative defense to an action brought for noncompliance with technology-based state permit effluent limitations if the requirements of Part III V 4 are met. A determination made during administrative review of claims that noncompliance was caused by upset, and before an action for noncompliance, is not a final administrative action subject to judicial review.
- 3. An upset does not include noncompliance to the extent caused by operational error, improperly designed treatment facilities, inadequate treatment facilities, lack of preventative maintenance, or careless or improper operation.
- 4. An operator who wishes to establish the affirmative defense of upset shall demonstrate, through properly signed, contemporaneous operating logs or other relevant evidence that:
 - a. An upset occurred and that the operator can identify the cause of the upset;
 - b. The permitted facility was at the time being properly operated;
 - c. The operator submitted notice of the upset as required in Part III I; and
 - d. The operator complied with any remedial measures required under Part III S.
- 5. In any enforcement proceeding, the operator seeking to establish the occurrence of an upset has the burden of proof.

W. Inspection and entry. The operator shall allow the department as the board's designee, the VSMP authority, EPA, or an authorized representative of either entity (including an authorized contractor), upon presentation of credentials and other documents as may be required by law to:

- 1. Enter upon the operator's premises where a regulated facility or activity is located or conducted, or where records shall be kept under the conditions of this general permit;
- 2. Have access to and copy, at reasonable times, any records that shall be kept under the conditions of this general permit;
- 3. Inspect and photograph at reasonable times any facilities, equipment (including monitoring and control equipment), practices, or operations regulated or required under this general permit; and
- 4. Sample or monitor at reasonable times, for the purposes of ensuring state permit compliance or as otherwise authorized by the Clean Water Act or the Virginia Stormwater Management Act, any substances or parameters at any location.

For purposes of this section, the time for inspection shall be deemed reasonable during regular business hours, and whenever the facility is discharging. Nothing contained herein shall make an inspection unreasonable during an emergency.

X. State permit actions. State permit coverage may be modified, revoked and reissued, or terminated for cause. The filing of a request by the operator for a state permit modification, revocation and reissuance, or termination, or a notification of planned changes or anticipated noncompliance does not stay any state permit condition.

Y. Transfer of state permit coverage.

- 1. State permits are not transferable to any person except after notice to the department. Except as provided in Part III Y 2, a state permit may be transferred by the operator to a new operator only if the state permit has been modified or revoked and reissued, or a minor modification made, to identify the new operator and incorporate such other requirements as may be necessary under the Virginia Stormwater Management Act and the Clean Water Act.
- 2. As an alternative to transfers under Part III Y 1, this state permit may be automatically transferred to a new operator if:
 - a. The current operator notifies the department at least 30 days in advance of the proposed transfer of the title to the facility or property;
 - b. The notice includes a written agreement between the existing and new operators containing a specific date for transfer of state permit responsibility, coverage, and liability between them; and
 - c. The department does not notify the existing operator and the proposed new operator of its intent to modify or revoke and reissue the state permit. If this notice is not received, the transfer is effective on the date specified in the agreement mentioned in Part III Y 2 b.
- 3. For ongoing construction activity involving a change of operator, the new operator shall accept and maintain the existing SWPPP, or prepare and implement a new SWPPP prior to taking over operations at the site.

Z. Severability. The provisions of this general permit are severable, and if any provision of this general permit or the application of any provision of this state permit to any circumstance, is held invalid, the application of such provision to other circumstances and the remainder of this general permit shall not be affected thereby.

SECTION 4

REGISTRATION STATEMENT

VIRGINIA DEPARTMENT OF ENVIRONMENTAL QUALITY GENERAL VPDES PERMIT FOR DISCHARGES OF STORMWATER FROM CONSTRUCTION ACTIVITIES (VAR10) REGISTRATION STATEMENT 2019

JISTRATION STATEMENT 2

FOR OFFICE USE ONLY ID Number: ______ Technical Criteria: IIB 🗌 IIC 🗌

NEW ISSUANCE

RE-ISSUANCE 🗌

MODIFICATION <u>WITH</u> ACREAGE INCREASE \Box

MODIFICATION <u>WITHOUT</u> ACREAGE INCREASE \Box

Existing Permit Coverage Number (if applicable, VAR10####):_____

Section I. Operator/Permittee Information.

A. Construction Activity Operator (Permittee). The person or entity that is applying for permit coverage and will have operational control over construction activities to ensure compliance with the general permit. A person with signatory authority for this operator must sign the certification in Section VI. (per Part III. K. of the VAR10 Permit).

Construction Activity Operator Name:	Genuario Properties, Inc.	
Contact person:	Louis V. Genuario, Jr./President	
Address:	8400 Radford Avenue, Suite 200	
City, State, Zip Code:	Alexandria, VA 22309	
Phone Number:	703-360-3134	
Primary Email:	Louis@Genuariocompanies.com	
CC Email:	Mike Anderson: Mike@Genuariocompanies.com	

B. Billing Information (leave blank if same as the Operator identified in Section I. A. above). This entity will receive Annual Permit Maintenance and Permit Modification Fee invoices (if applicable).

Name:	
Contact Person:	
Address:	
City, State Zip Code:	
Phone Number:	
Primary Email:	
CC Email:	

C. May we transmit correspondence electronically? You must choose <u>YES</u> and include a valid email in order to pay by credit card and to receive your permit coverage approval letter via email:

YES 🗌 NO 🗆

Section II. Construction Activity Location Information. Project site information.

A. Include a site map showing the location of the existing or proposed land-disturbing activities, the limits of land disturbance, construction entrances and all water bodies receiving stormwater discharges from the site.

в.	Construction Activity Name:	Khoriaty's Addition to Collingwood Springs Section 2
	Address:	1801 Collingwood Road
	City and/or County and Zip Code:	Alexandria, VA 22308
	Latitude and Longitude (6-digit, decimal degrees format):	38.734262, -77.061348
c.	Construction Activity Entrance Location (description, street address and/or latitude/longitude in decimal degrees):	1801 Collingwood Road; 38.734725, -77.061381

Section III. Offsite Support Activity Location Information. List all offsite support activities to be included under this permit registration. Enter additional areas on a separate page. Offsite areas not included on this registration may need to obtain coverage under a separate VPDES permit.

Α.	Offsite Activity Name:	
	Address:	
	City and/or County and Zip Code:	
	Latitude and Longitude (6-digit, decimal degrees format):	
в.	Offsite Activity Entrance Location (description, street address and/or latitude/longitude in decimal degrees):	

Section IV. Site Information.

A. Acreage totals for all land-disturbing activities to be included under this permit coverage. Report to the nearest one-hundredth of an acre.		
Total land area of development (including the entire		
area to be disturbed as approved in the Stormwater		
Management Plan):		
Primary estimated area to be disturbed (portions with		
Erosion and Sediment Control Plan approval only):		
Offsite estimated area to be disturbed (if applicable):		

 B. Estimated Project Dates (MM/DD/YYYY) 	
Start date:	
Completion date:	

C. Property Owner Status:

- **D.** Nature of the Construction Activity Description (i.e. commercial, industrial, residential, agricultural, environmental):
- E. Municipal Separate Storm Sewer System (MS4) name (if discharging to a MS4):

FEDERAL
STATE
PUBLIC
PRIVATE

- F. Is this construction activity part of a common plan of development or sale? YES $\Box~$ NO $\Box~$
- **G.** 6th Order Hydrologic Unit Code (HUC) and Receiving Water Name(s). Attach a separate list if needed.

HUC	RECEIVING WATERBODY(S)
020700100307	Potomac River-Little Hunting Creek

Section V. Other Information.

- A. A stormwater pollution prevention plan (SWPPP) must be prepared in accordance with the requirements of the General VPDES Permit for Discharges of Stormwater from Construction Activities <u>prior to</u> submitting the Registration Statement. By signing the Registration Statement, the operator is certifying that the SWPPP has been prepared.
- **B.** Has an Erosion and Sediment Control Plan been submitted to the VESCP Authority for review? **YES NO Erosion** and Sediment Control Plan Approval Date (for estimated area to be disturbed).:
- C. Has land disturbance has commenced? YES \Box NO \Box
- **D.** If this project is using approved Annual Standards and Specifications (AS&S), attach the completed AS&S Entity Form. AS&S Entity Name (if different from the Operator identified in Section II. A.):_____

SEE THE FOLLOWING PAGE FOR SIGNATURE

AND CERTIFICATION REQUIREMENTS AND INFORMATION

Section VI. Certification. A person representing the operator as identified in Section I. A. and meeting the requirements of 9VAC25-880-70. Part III. K must physically sign this certification. A typed signature is not acceptable. Please note that operator is defined in 9VAC25-870-10 as follows:

"Operator" means the owner or operator of any facility or activity subject to the Act and this chapter. In the context of stormwater associated with a large or small construction activity, operator means any person associated with a construction project that meets either of the following two criteria: (i) the person has direct operational control over construction plans and specifications, including the ability to make modifications to those plans and specifications or (ii) the person has day-to-day operational control of those activities at a project that are necessary to ensure compliance with a stormwater pollution prevention plan for the site or other state permit or VSMP authority permit conditions (i.e., they are authorized to direct workers at a site to carry out activities required by the stormwater pollution prevention plan or comply with other permit conditions). In the context of stormwater discharges from Municipal Separate Storm Sewer Systems (MS4s), operator means the operator of the regulated MS4 system.

9VAC25-880-70. Part III. K. Signatory Requirements. Registration Statement. All Registration Statements shall be signed as follows:
a. For a corporation: by a responsible corporate officer. For the purpose of this chapter, a responsible corporate officer means: (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy-making or decision-making functions for the corporation; or (ii) the manager of one or more manufacturing, production, or operating facilities, provided the manager is authorized to make management decisions that govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long-term compliance with environmental laws and regulations; the manager in accordance with corporate procedures; b. For a partnership or sole proprietorship: by a general partner or the proprietor, respectively; or c. For a municipality, state, federal, or other public agency: by either a principal executive officer or ranking elected official. For purposes of this chapter, a principal executive officer of a public agency includes: (i) the chief executive officer of the agency or (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the

Certification: "I certify under penalty of law that I have read and understand this Registration Statement and that this document and all attachments were prepared in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is to the best of my knowledge and belief true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fine and imprisonment for knowing violations."

Printed Name:	
Signature (signed in ink):	
Date:	

Section VII. Submittal Instructions. Submit this form to the Virginia Stormwater Management Program (VSMP) Authority. If the locality is the VSMP Authority, please send your Registration Statement submittal directly to the locality; do NOT send this form to DEQ. A list of local VSMP Authorities is available here: <u>VSMP Authorities</u>.

If DEQ is the VSMP Authority, please send to:

agency.

If the locality is the VSMP Authority, please send to:

Department of Environmental Quality Office of Stormwater Management Suite 1400 PO Box 1105 Richmond VA 23218 <u>constructiongp@deq.virginia.gov</u> The Local VSMP Authority (insert address below)

CONSTRUCTION GENERAL PERMIT (VAR10) REGISTRATION STATEMENT 2019 INSTRUCTIONS PLEASE DO NOT PRINT OR SUBMIT

This Registration Statement is for coverage under the General VPDES Permit for Discharges of Stormwater from Construction Activities. The following permit actions are covered by this form: new issuance, re-issuance, modification with an increase in acreage and plan modifications that do not result in an increase in acreage.

Choose **NEW ISSUANCE** if this Registration Statement submittal is to obtain a new permit coverage, **RE-ISSUANCE** to renew an active, expiring permit coverage or **MODIFICATION** to modify an active permit coverage When modifying permit coverage, indicate if the modification is increasing the amount of acreage previous covered (**MODIFICATION** <u>WITH</u> **ACREAGE INCREASE**) or changing the site design with no increase in acreage (**MODIFICATION** <u>WITHOUT</u> **ACREAGE INCREASE**).

Existing Permit Coverage Number. Provide the permit number for a modification or reissuance (i.e. VAR10####).

Section I. Operator/Permittee Information.

A. Construction Activity Operator (Permittee). The person or entity that is applying for permit coverage and will have operational control over construction activities to ensure compliance with the general permit. For companies, use the complete, active, legal entity name as registered with a state corporation commission. Entities that are considered operators commonly consist of the property owner, developer of a project (the party with control of project plans and specifications), or general contractor (the party with day-to-day operational control of the activities at the project site that are necessary to ensure compliance with the general permit). If an individual person is named as the operator, that person (or a representative of) must sign the certification in Section VI. An operator can be one of the following:

9VAC25-870-10. Definitions.

"Operator" means the owner or operator of any facility or activity subject to the Act and this chapter. In the context of stormwater associated with a large or small construction activity, operator means any person associated with a construction project that meets either of the following two criteria: (i) the person has direct operational control over construction plans and specifications, including the ability to make modifications to those plans and specifications or (ii) the person has day-to-day operational control of those activities at a project that are necessary to ensure compliance with a stormwater pollution prevention plan for the site or other state permit or VSMP authority permit conditions (i.e., they are authorized to direct workers at a site to carry out activities required by the stormwater pollution prevention plan or comply with other permit conditions). In the context of stormwater discharges from Municipal Separate Storm Sewer Systems (MS4s), operator means the operator of the regulated MS4 system.

"Owner" means the Commonwealth or any of its political subdivisions including, but not limited to, sanitation district commissions and authorities, and any public or private institution, corporation, association, firm or company organized or existing under the laws of this or any other state or country, or any officer or agency of the United States, or any person or group of persons acting individually or as a group that owns, operates, charters, rents, or otherwise exercises control over or is responsible for any actual or potential discharge of sewage, industrial wastes, or other wastes or pollutants to state waters, or any facility or operation that has the capability to alter the physical, chemical, or biological properties of state waters in contravention of § <u>62.1-44.5</u> of the Code of Virginia, the Act and this chapter.

"Person" means any individual, corporation, partnership, association, state, municipality, commission, or political subdivision of a state, governmental body, including a federal, state, or local entity as applicable, any interstate body or any other legal entity.

B. Billing information. If the person or entity responsible for billing/invoicing is different from the operator, please complete this section. If they are the same, leave this section blank.

C. May we transmit correspondence electronically? If you choose **YES** to this question and provide an email address in Section I. A., all correspondence, forms, invoices and notifications will be transmitted by email to the operator. This will also allow the operator to pay by credit card and receive permit coverage approval letters immediately upon approval.

Section II. Construction Activity Location Information. Location information related to the project site.

A. A site map indicating the location of the existing or proposed land-disturbing activities, the limits of land disturbance, construction entrances and all water bodies receiving stormwater discharges from the site must be included with the submittal of this form. Aerial imagery maps or topographic maps showing the required items are acceptable. Plan sheet sized site maps are not required. Please consult your Virginia Stormwater Management Program (VSMP) authority if you have additional questions regarding site map requirements.

B. Provide a descriptive project name (it is helpful to use the same naming convention as listed on the Stormwater plans), 911 street address (if available), city/county of the construction activity, 6-digit latitude and longitude in decimal degrees format for the centroid, main construction entrance or start and end points for linear projects (i.e. 37.1234N/-77.1234W).

C. Construction Activity Entrance Location. Provide an address or decimal degrees coordinates and a description of the main construction entrance where the permit coverage letter will be posted.

Section III. Offsite Support Activity Location Information.

This general permit also authorizes stormwater discharges from support activities (e.g., concrete or asphalt batch plants, equipment staging yards, material storage areas, excavated material disposal areas, borrow areas) located on-site or off-site provided that (i) the support activity is directly related to a construction activity that is required to have general permit coverage; (ii) the support activity is not a commercial operation, nor does it serve multiple unrelated construction activities by different operators; (iii) the support activity does not operate beyond the completion of the construction activity it supports; (iv) the support activity is identified in the Registration Statement at the time of general permit coverage; (v) appropriate control measures are identified in a SWPPP and implemented to address the discharges from the support activity areas; and (vi) all applicable state, federal, and local approvals are obtained for the support activity.

If requesting permit coverage for offsite activities, please complete this section. List additional offsite areas to be included under this permit coverage on a separate page. Offsite areas not included on this registration will need to obtain coverage under a separate VPDES permit.

A. Offsite activity location information. Provide a descriptive offsite project name, 911 street address (if available) and city/county of all off-site support activities. Provide the 6-digit latitude and longitude in decimal degrees (i.e. 37.1234N,-77.1234W). Please note that off-site activities not covered under this permit may require separate permit coverage.

B. Offsite activity entrance location. Provide an address or decimal degrees coordinates and a description of the main construction entrance.

Section IV. Site Information.

A. Acreage totals for all land-disturbing activities, on- and off-site, to be included under this permit. Acreages are to be reported to the nearest one-hundredth acre (two decimal places; i.e. 1.15 acres). Provide the total acreage of the primary development site as approved on the Stormwater Management Plans and the primary on-site estimated acreage to be disturbed by the construction activity as approved under the Erosion and Sediment Control Plans. The off-site estimated area to be disturbed is the sum of the disturbed acreages for all off-site support activities to be covered under this general permit. Do not include the off-site acreage totals in the primary, on-site total and estimated disturbed acreage totals. Permit fees are calculated based on your disturbed acreage total for all on- and off-site areas being disturbed under this permit coverage (the sum of all on-site and off-site disturbed acreages).

B. Estimated Project Dates. Provide the estimated project start date and completion date in Month/Day/Year or MM/DD/YYYY format (i.e. 07/30/2019).

C. Property owner status. The status of the construction activity property owner. Any property not owned by a government entity or agency (i.e. federal, state or local governments) is **PRIVATE**.

D. Nature of the construction activity description. Choose the designation that best describes the post-construction use of this project (you may choose more than one). (i.e. Residential, Commercial, Industrial, Agricultural, Environmental, Educational, Oil and Gas, Utility, Transportation, Institutional, etc.). Describe the project (i.e. Commercial – one new office building and associated parking and utilities; Transportation – Roads, sidewalks and utilities; Agricultural – 3 Poultry Houses, etc.).

E. Municipal Separate Storm Sewer System (MS4) name(s) if discharging to a MS4. If stormwater is discharged through a MS4 (either partially or completely), provide the name of the MS4(s) that will be receiving water from this construction activity. The MS4 name is typically the town, city, county, institute or federal facility where the construction activity is located.

F. This construction activity is part of a common plan of development or sale. "Common plan of development or sale" means a contiguous area where separate and distinct construction activities may be taking place at different times on different schedules per 9VAC25-870-10. Definitions. I.e. a subdivision, commercial development, business park, etc.

G. 6th Order Hydrologic Unit Code (HUC) and associated Receiving Water Name(s). Provide all 6th order HUCs and receiving waters for the site and offsite areas that could potentially receive stormwater runoff discharging from this activity. The HUC can be either a 12-digit number (i.e. 0208010101) or 2-letter, 2-number code (i.e. JL52). Include additional HUCs or receiving waters on a separate page. You may utilize DEQ's webbased GIS application, VEGIS, to obtain this information.

- VEGIS application link: <u>DEQ's VEGIS Mapping Application</u>
- Instructions for utilizing DEQ's VEGIS application link: <u>CGP-GIS HUC Instructions</u>

Section V. Other Information.

A. A stormwater pollution prevention plan (SWPPP) must be prepared prior to submitting the Registration Statement per 9VAC25-880. See 9VAC25-880-70. Part II. of the General Permit for the SWPPP requirements.

B. If the Erosion and Sediment Control Plan for the estimated area to be disturbed listed in Section IV. A. has been submitted to the Virginia Erosion and Sediment Control Program (VESCP) Authority for review and plan approval, choose **YES.** If you are submitting this application to reissue an existing permit coverage, please provide the date that the VESC Authority approved the Erosion and Sediment Control Plan for the estimated area to be disturbed.

C. If land disturbance has commenced, choose **YES.** "Land disturbance" or "land-disturbing activity" means a man-made change to the land surface that may result in soil erosion or has the potential to change its runoff characteristics, including construction activity such as the clearing, grading, excavating, or filling of land per §62.1-44.15:24. Definitions.

D. If this project is using approved Annual Standards and Specifications (AS&S), attach the completed AS&S Entity Form. If the AS&S Entity is different from the operator identified in Section I. A., list the AS&S Entity Name. The AS&S entity is the entity or agency that holds the approved annual standards & specification.

AS&S Entity Form link: <u>Annual Standards and Specifications Entity Information Form</u>

Section VI. Certification.

A properly authorized individual associated with the operator identified in Section I. A. of the Registration Statement is responsible for certifying and signing the Registration Statement. A person must physically sign the certification, a typed signature is unacceptable. State statutes provide for severe penalties for submitting false information on the Registration Statement. State regulations require that the Registration Statement be signed as follows per 9VAC25-880-70 Part III. K. 1.:

a. For a corporation: by a responsible corporate officer. For the purpose of this part, a responsible corporate officer means:

(i) A president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy-making or decision-making functions for the corporation, or

(ii) the manager of one or more manufacturing, production, or operating facilities, provided the manager is authorized to make management decisions that govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long-term compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures.

b. For a partnership or sole proprietorship: by a general partner or the proprietor, respectively.

c. For a municipality, state, federal, or other public agency: by either a principal executive officer or ranking elected official. For purposes of this part, a principal executive officer of a public agency includes:

(i) The chief executive officer of the agency, or

(ii) A senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency.

Section VII. Submittal Instructions.

Submit this form to the VSMP Authority that has jurisdiction for your construction activity. The VSMP Authority may be either DEQ <u>or</u> your locality depending on the location and type of project. If your project is under the jurisdiction of a Local VSMP Authority, please contact the locality for additional submittal instructions. A blank area is provided for the Local VSMP Authority to include their mailing address.

Who is the VSMP Authority for my project? DEQ or the locality?

- **<u>DEQ</u>**: DEQ is the VSMP Authority and administers permit coverage for land-disturbing activities that are:
 - within a locality that is not a VSMP Authority;
 - owned by the State or Federal government; or
 - utilizing approved Annual Standards and Specifications.
- <u>The Locality</u>: The local government (locality) is the VSMP Authority and administers permit coverage for all other projects not covered by DEQ as listed above. For these projects, please submit permit forms directly to the Local VSMP Authority. A list of Local VSMP Authorities is available on DEQ's website here: <u>Local VSMP Authority List</u>.

DEQ'S CONSTRUCTION GENERAL PERMIT WEBSITE

http://www.deq.virginia.gov/Programs/Water/StormwaterManagement/VSMPPermits/ConstructionGeneralPermit.aspx

DELEGATION OF AUTHORITY

Delegation of Authority Form

Delegation of Authority

I, ______ (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the ______ construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

 _ (name of person or position)
 _ (company)
 _ (address)
 _ (city, state, zip)
 _ (phone)


By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in Appendix I of EPA's Construction General Permit (CGP), and that the designee above meets the definition of a "duly authorized representative" as set forth in Appendix I.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name:		
_		
Company:		
Title:		
Signature:		
Date:		

QUALIFIED PERSONNEL


SITE MAP




P:\PY 2017\17244-1-0 Collingwood Road - 1801\ENG\SUBPLAN\ 17244-1-0-GP.dwg

TEMPORARY SEDIMENT					
TRAP STORAGE					
ELEVATION STORAGE (c.y.					
24	0				
25.0	155				
26.0	342				
27.39	665				
28.0	830				
29.0	1,120				

<u>SEDIMENT TRAP DESIGN</u>	
AREA DRAINING TO TRAP: WET STORAGE REQURIED:	2.30 Ac.
(1.15 Ac.)(67 cy/Ac.) =	154.10 CY
WET STORAGE PROVIDED:	155.3 CY
DRY STORAGE REQURIED:	
(1.15 Ac.)(67 cy/Ac.) =	154.10 CY
DRY STORAGE PROVIDED:	675.0 CY
BOTTOM WET STORAGE ELEVATION: BOTTOM DRY STORAGE ELEVATION: TOP OF DRY STORAGE ELEVATION:	24.0 25.0 28.0




FAIRFAX COUNTY APPROVED PLANS





P:\PY 2017\17244-1-0 Collingwood Road - 1801\ENG\SUBPLAN\ 17244-1-0-GP.dwg


TEMPORARY SEDIMENT					
TRAP STORAGE					
ELEVATION STORAGE (c.y.					
24	0				
25.0	155				
26.0	342				
27.39	665				
28.0	830				
29.0	1,120				

<u>SEDIMENT TRAP DESIGN</u>	
AREA DRAINING TO TRAP: WET STORAGE REQURIED:	2.30 Ac.
(1.15 Ac.)(67 cy/Ac.) =	154.10 CY
WET STORAGE PROVIDED:	155.3 CY
DRY STORAGE REQURIED:	
(1.15 Ac.)(67 cy/Ac.) =	154.10 CY
DRY STORAGE PROVIDED:	675.0 CY
BOTTOM WET STORAGE ELEVATION: BOTTOM DRY STORAGE ELEVATION: TOP OF DRY STORAGE ELEVATION:	24.0 25.0 28.0










VIRGINIA UNIFORM CODING SYSTEM for Erosion and Sediment Control Practices



EROSION AND SEDIMENT CONTROL NARRATIVE

<u>PROJECT DESCRIPTION:</u>

THE PROPOSED COMMUNITY SHALL CONSIST OF 5 SINGLE FAMILY DETACHED DWELLINGS UPON APPROXIMATELY I.86 ACRES IN THE MOUNT VERNON DISTRICT AREA. THE SCOPE OF THIS PROJECT INCLUDES CONSTRUCTION OF 5 SINGLE FAMILY DETACHED HOMES, TWO SWM FACILITIES, AND THE ASSOCIATED INFRASTRUCTURE. APPROXIMATELY 2.0 ACRES WILL BE DISTURBED WHICH ALSO INCLUDE RIGHT OF WAY DISTURBANCE. THE EXISTING INFRASTRUCTURE (I.E. DWELLING, CONCRETE GARAGE, ASPHALT DRIVEWAY, ETC.) STILL EXISTS AND WILL BE REMOVED SHOWN AS SHOWN ON THE EXISTING CONDITIONS AND DEMOLITION PLAN ON SHEET 5.

EXISTING SITE CONDITIONS:

THE EXISTING PROPERTY IS A RESIDENTIAL DEVELOPMENT WITH A I-STORY BRICK & STONE HOME, CONCRETE GARAGE, ASPHALT DRIVEWAY AND ASSOCIATED INFRASTRUCTURE. THE TOPOGRAPHY OF THE SITE VARIES BETWEEN 2 & 10% SLOPES AND DRAINS GENERALLY TOWARDS THE NORTHERN BOUNDARY OF THE SITE. THE EXISTING INFRASTRUCTURE (I.E. I-STORY BRICK & STONE HOME, CONCRETE GARAGE, ASPHALT DRIVEWAY, ETC.) STILL EXISTS AND WILL BE REMOVED AS SHOWN ON THE EXISTING CONDITIONS AND DEMOLITION PLAN ON SHEET 5.

ADJACENT PROPERTIES:

<u>NORTHERN BOUNDARY:</u> COLLINGWOOD ROAD BINDS THE NORTHERN BOUNDARY.

EASTERN BOUNDARY: COLLINGWOOD COURT & ONE SINGLE FAMILY DETACHED HOME BINDS THE EASTERN BOUNDARY.

SOUTHERN BOUNDARY:

SINGLE FAMILY DETACHED HOMES BIND THE SOUTHERN BOUNDARY.

NESTERN BOUNDARY:

ONE SINGLE DETACHED HOME BINDS THE WESTERN BOUNDARY.

<u>SOILS</u> THE SOILS BEING DISTURBED ARE DESCRIBED AS GRIST MILL-MATTAPEX COMPLEX, PROBLEM CLASS IVB. PERIMETER CONTROLS MUST BE MONITORED AND MAINTAINED FREQUENTLY. A SOILS MAP WITH THE CHARACTERISTICS OF THE SOIL IS PROVIDED ON THE COVER SHEET.

EROSION CONTROL PROGRAM:

THE AREAS TO BE CLEARED SHALL BE DESIGNATED IN ACCORDANCE WITH THE APPROVED PLAN. PRIOR TO THE COMMENCEMENT OF THE ASSOCIATED CLEARING AND GRADING, THE SITE INSPECTOR MUST BE NOTIFIED AT LEAST TWO DAYS IN ADVANCE. PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN SEVEN DAYS AFTER THE FINAL GRADE IS ESTABLISHED ON ANY PORTION OF THE SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN SEVEN DAYS FOR AREAS THAT WILL REMAIN DENUDED FOR SEVEN DAYS OR GREATER. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT WILL BE DORMANT FOR GREATER THAN SEVEN DAYS ONCE FINAL GRADE IS ESTABLISHED. ALL REVEGETATION SHALL BE ACCOMPLISHED IMMEDIATELY. MAXIMUM SLOPES OF 2:1 SHALL BE USED FOR GRADING PURPOSES.

<u>CRITICAL EROSION AREAS</u>

THERE ARE NO CRITICAL EROSION AREAS ASSOCIATED WITH THE PROPOSED CONSTRUCTION.

EROSION AND SEDIMENT CONTROL MEASURES

UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE HANDBOOK. THE MINIMUM STANDARDS OF THE VESCR SHALL BE ADHERED TO UNLESS OTHERWISE WAIVED OR APPROVED BY A VARIANCE.

OFFSITE AREAS

WORK IS PROPOSED IN THE RIGHT OF WAY OF COLLINGWOOD ROAD TO INSTALL SIDEWALK AND STORM SEWER. IN THE EASTERN PORTION OF THE SITE, WORK IS PROPOSED IN THE RIGHT OF WAY OF COLLINGWOOD COURT TO INSTALL SIDEWALK, STORM SEWER, WATERLINE AND SANITARY SEWER CONNECTION.

<u>STRUCTURAL PRACTICES</u>

<u>SUPER SILT FENCE BARRIER - 3.05</u> SUPER SILT FENCE SEDIMENT BARRIERS WILL BE INSTALLED DOWNSLOPE OF AREAS TO BE DISTURBED TO FILTER SEDIMENT-LADEN RUNOFF FROM SHEET FLOW

TEMPORARY CONSTRUCTION ENTRANCE - 3.02 A TEMPORARY CONSTRUCTION ENTRANCE WITH A WASH RACK SHALL BE INSTALLED OFF OF HINSON FARM ROAD AS INDICATED ON THE ATTACHED PLANS. DURING MUDDY CONDITIONS, DRIVERS OF CONSTRUCTION VEHICLES WILL BE REQUIRED TO WASH THEIR TIRES BEFORE ENTERING THE HIGHWAY. <u>STORM DRAIN INLET PROTECTION - 3.07</u>

ALL STORM SEWER INLETS SHALL BE PROTECTED DURING CONSTRUCTION. SEDIMENT-LADEN WATER SHALL BE FILTERED BEFORE ENTERING THE STORM SEWER INLETS.

4. <u>TEMPORARY DIVERSION DIKE – 3.09, AND CULVERT INLET PROTECTION SEDIMENT TRAP – 3.08</u> A SYSTEM OF TEMPORARY DIVERSION DIKES TO DIRECT FLOW INTO THE SEDIMENT TRAP, WILL BE INSTALLED BELOW MAJOR GRADED AREAS AS INDICATED ON THE ATTACHED PLAN. SPECIFIC DETAILS OF THE SEDIMENT TRAPS ARE PROVIDED HEREIN. THE DIKE SHOULD BE STABILIZED IMMEDIATELY AFTER INSTALLATION.

VEGETATIVE PRACTICES

<u>TOPSOILING (STOCKPILE) - 3.30</u>

TOPSOIL WILL BE STRIPPED FROM AREAS TO BE GRADED AND STOCKPILED FOR LATER USE. STOCKPILE LOCATIONS SHALL BE LOCATED ON-SITE AND ARE TO BE STABILIZED WITH TEMPORARY VEGETATION.

<u>TEMPORARY SEEDING - 3.31</u>

ALL DENUDED AREAS WHICH WILL BE LEFT DORMANT FOR EXTENDED PERIODS OF TIME SHALL BE SEEDED WITH FAST GERMINATING TEMPORARY VEGETATION IMMEDIATELY FOLLOWING GRADING. SELECTION OF THE SEED MIXTURE WILL DEPEND ON THE TIME OF YEAR IT IS APPLIED. SEE TABLES 3.11B \$ 3.11C ON THIS SHEET.

EROSION CONTROL BLANKETS - 3.36 OR MULCH - 3.35

EROSION CONTROL BLANKETS WILL BE INSTALLED OVER FILL SLOPES WHICH HAVE BEEN BROUGHT TO FINAL GRADE AND HAVE BEEN SEEDED TO PROTECT THE SLOPES FROM RILL AND GULLY EROSION AND TO ALLOW SEED TO GERMINATE PROPERLY. MULCH (STRAW OR FIBER) WILL BE USED ON RELATIVELY FLAT AREAS AND WILL BE APPLIED AS A SECOND STEP IN THE SEEDING OPERATION.

MANAGEMENT STRATEGIES

CONSTRUCTION WILL BE SEQUENCED SO THAT GRADING OPERATIONS CAN BEGIN AND END AS QUICKLY AS POSSIBLE.

SEDIMENT TRAPPING MEASURES WILL BE INSTALLED AS A FIRST STEP IN GRADING AND WILL BE SEEDED MULCHED IMMEDIATELY FOLLOWING INSTALLATION.

3. MANUFACTURED BMPs SHALL BE INSTALLED AFTER THE DRAINAGE AREA TO THE FACILITY IS COMPLETELY STABILIZED. EROSION & SEDIMENT CONTROLS FOR CONSTRUCTION OF THE FACILITY SHALL BE INSTALLED

SPECIFIED IN THE EROSION & SEDIMENT CONTROL PLANS.

4. STORMWATER MANAGEMENT FACILITY CHAMBERS MAY BE INSTALLED WITH THE OTHER ELEMENTS OF THE STORM DRAINAGE COLLECTION SYSTEM PROVIDED THAT THEY ARE FLUSHED OFF ANY ACCUMULATED SEDIMENTS PRIOR TO

INSTALLATION OF THE INTERNAL COMPONENTS.

P:\PY 2017\17244-1-0 Collingwood Road - 1801\ENG\SUBPLAN\17244-1-0-ESN.DWG

TEMPORARY SEEDING AND OTHER STABILIZATION WILL FOLLOW IMMEDIATELY AFTER GRADING.

6. AREAS WHICH ARE NOT TO BE DISTURBED WILL BE CLEARLY MARKED BY FLAGS, SIGNS, ETC.

7. THE JOB SUPERINTENDENT SHALL BE RESPONSIBLE FOR THE INSTALLATION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL PRACTICES.

8. AFTER ACHIEVING ADEQUATE STABILIZATION, THE TEMPORARY EAS CONTROLS WILL BE CLEANED UP AND REMOVED.

SEDIMENT CONTROL PROGRAM:

ALL CONTROL DEVICES, AS DEPICTED ON THE ATTACHED EROSION AND SEDIMENT CONTROL PLANS, SUCH AS SUPER SILT FENCE, CONSTRUCTION ENTRANCE, DIVERSION DIKE, SEDIMENT TRAPS, AND INLET PROTECTION SHALL BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLAN AND APPLICABLE STATE AND LOCAL ORDINANCES.

NARRATIVE:

THE CONTROL PROGRAM ESTABLISHED HEREIN SHALL BE COMPLETED IN TWO PHASES. THE FIRST PHASE SHALL INSTALL THE PERIMETER CONTROLS INCLUDING SUPER SILT FENCE, TREE PROTECTION, ROOT PRUNING AND DIVERSION DIKE. THE PROPOSED PERIMETER CONTROLS MAY BE UTILIZED DURING ALL PHASES OF CONSTRUCTION. THE CONTRACTOR, APPLICANT AND INSPECTOR SHALL COORDINATE ANY MINOR DEVIATIONS FROM THIS PLAN WHICH MAY OCCUR AS A RESULT OF THE CONSTRUCTION. THE PERIMETER CONTROLS SHALL REMAIN THROUGH PHASE 2 TO THE GREATEST EXTENT FEASIBLE. CONSIDERATION SHALL BE GIVEN TO THE LOW LYING AREAS TO PREVENT ANY BREACH IN THESE CONTROLS. SPECIAL CONSIDERATION SHALL BE GIVEN TO THE UNDERGROUND SWM AREA TO ENSURE THEY ARE NOT DAMAGED BY THE CONSTRUCTION. THE WASH RACK SHALL BE SUPPLIED BY A WATER TRUCK IF THE EXISTING HYDRANTS ON THE OPPOSITE SIDE OF COLLINGWOOD ROAD OR COLLINGWOOD COURT ARE NOT FEASIBLE FOR USE WITH THIS APPLICATION. DUST CONTROL SHALL BE PROVIDED PER SECTION 3.39(VESCH).

PHASE I:

THE PHASE ONE PROGRAM SHALL CONSTRUCT THE PERIMETER CONTROLS AS DEPICTED WHILE ALSO KEEPING INTACT THE PHASE I LIMITS OF CLEARING. THIS CONSTRUCTION SHALL INCLUDE THE INSTALLATION OF SUPER SILT FENCE, TREE PROTECTION, CULVERT INLET PROTECTION SEDIMENT TRAP ON COLLINGWOOD ROAD, THEN THE INSTALLATION OF THE DIVERSION DIKE , CONSTRUCTION ENTRANCE WITH WASH RACK AND STAGING, CONSTRUCTION AND PARKING AREAS. ALL PERIMETER CONTROLS SHALL REMAIN THROUGH PHASE II. SPECIAL CONSIDERATION SHALL BE GIVEN TO SWM FACILITY AREAS. THE INSTALLATION OF PHASE I CONTROLS AND THE APPROVAL BY THE SITE INSPECTOR SHALL PERMIT THE PHASE II PROGRAM TO COMMENCE.

PHASE 2

THE INSTALLATION OF PHASE I CONTROLS AND THE APPROVAL BY THE SITE INSPECTOR SHALL PERMIT THE PHASE 2 PROGRAM TO COMMENCE. THE SITE GRADING SHALL COMMENCE AND SLOPES STABILIZED AS NECESSARY. ALL FILL SLOPES SHALL REMAIN IN A ROUGHENED CONDITION TO REDUCE SHEET FLOWS AND THE RILL EROSION OF THE SLOPE.

ALL CRITICAL SLOPES SHALL BE STABILIZED WITH PERMANENT SEEDING IMMEDIATELY UPON THE ESTABLISHMENT OF THE FINAL GRADE. IF NECESSARY, EROSION CONTROL BLANKETS WILL BE INSTALLED AT FINAL GRADE AND SEEDED TO PROTECT THE SLOPES AT THE SOUTHERN END FROM RILL AND GULLY EROSION TO ALLOW THE GRASS SEED TO GERMINATE PROPERLY. SEEDED AREAS MUST BE CHECKED REGULARLY TO ENSURE THAT A GOOD STAND IS MAINTAINED. AREAS MUST BE FERTILIZED AND RE-SEEDED AS NECESSARY.

DEVELOPS.

PERMANENT STABILIZATION ALL AREAS DISTURBED BY CONSTRUCTION SHALL BE STABILIZED WITH PERMANENT SEEDING IMMEDIATELY FOLLOWING FINISH GRADING. SEEDING SHALL BE DONE WITH KENTUCKY 31 TALL FESCUE ACCORDING TO STD. \$ SPEC. 3.32, 'PERMANENT SEEDING', OF THE HANDBOOK. EROSION CONTROL BLANKETS WILL BE INSTALLED OVER FILL SLOPES WHICH HAVE BEEN BROUGHT TO FINAL GRADE AND HAVE BEEN SEEDED TO PROTECT THE SLOPES FROM RILL AND GULLY EROSION AND TO ALLOW SEED TO GERMINATE PROPERLY. MULCH (STRAW OR FIBER) WILL BE USED ON RELATIVELY FLAT AREAS. IN ALL SEEDING OPERATIONS, SEED, FERTILIZER AND LIME WILL BE APPLIED PRIOR TO MULCHING.

NOTES, DETAILS, & SPECIFICATIONS.

MAINTENANCE

BARRIER. OFF-SITE AREA STATEMENT:

COURT RIGHT-OF-WAY. GENERAL EROSION AND SEDIMENT CONTROL NOTES

ES-I: UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK AND VIRGINIA REGULATIONS 4VAC50-30 EROSION AND SEDIMENT CONTROL REGULATIONS.

ES-2: THE PLAN APPROVING AUTHORITY MUST BE NOTIFIED ONE WEEK PRIOR TO THE PRECONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITIES, AND ONE WEEK PRIOR TO THE FINAL INSPECTION.

ES-3: ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE PLACED PRIOR TO OR AS THE FIRST STEP OF CLEARING.

TIMES.

ES-5: PRIOR TO COMMENCING LAND DISTURBING ACTIVITIES IN AREAS OTHER THAN INDICATED ON THESE PLANS (INCLUDING, BUT NOT LIMITED TO, OFF-SITE BORROW OR WASTE AREAS), THE CONTRACTOR SHALL SUBMIT A SUPPLEMENTARY EROSION PLAN TO THE OWNER FOR REVIEW AND APPROVAL BY THE PLAN APPROVING AUTHORITY.

ES-6: THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE PLAN APPROVING AUTHORITY.

ES-9: THE CONTRACTOR SHALL INSPECT ALL EROSION CONTROL MEASURES PERIODICALLY AND AFTER EACH RUNOFF-PRODUCING RAINFALL EVENT. ANY NECESSARY REPAIRS OR CLEANUP TO MAINTAIN THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES SHALL BE MADE IMMEDIATELY.

- GRADING.
- AFTER BACKFILL

- APRIL 15.

8. AT THE COMPLETION OF ANY PROJECT CONSTRUCTION AND PRIOR TO BOND RELEASE, ALL TEMPORARY SEDIMENT CONTROLS SHALL BE REMOVED AND ALL DENUDED AREAS SHALL BE STABILIZED.

THE CONSTRUCTION ENTRANCE AND WASH RACK SHALL BE MOVED TO THE ULTIMATE ENTRANCE AND CONTINUE TO BE UTILIZED TO ASSIST IN THE REMOVAL OF SEDIMENT. A WATER TRUCK WILL BE REQUIRED IF THERE IS NOT A HYDRANT AVAILABLE WITHIN THE PROXIMITY OF THIS ENTRANCE. ALL SIGNAGE TO REMAIN UNTIL CONSTRUCTION HAS BEEN COMPLETED. THE STORAGE, STAGING AREAS AND REST FACILITIES SHALL BE REMOVED AS NEEDED AS CONSTRUCTION

ALL PERIMETER CONTROLS SHALL REMAIN UNTIL ALL ON-SITE MATERIALS ARE STABILIZED.

STORMWATER MANAGEMENT

CALCULATION OF RUNOFF BEFORE AND AFTER DEVELOPMENT INDICATES THAT THERE WILL BE NO NET INCREASE IN PEAK RUNOFF AS A RESULT OF PROJECT DEVELOPMENT. THE CONSTRUCTION OF THE SWM FACILITY SHALL BE PHASED SUCH THAT SEDIMENT DOES NOT ENTER THE AREA. IF SEDIMENT ENTERS THE FACILITY, THE FACILITY SHALL BE WASHED OUT PRIOR TO PUTTING THE FACILITY INTO OPERATION. SEE SHEETS 22-23 FOR STORMTECH

IN GENERAL, ALL EROSION AND SEDIMENT CONTROL MEASURES WILL BE CHECKED DAILY AND AFTER EACH SIGNIFICANT RAINFALL. THE FOLLOWING ITEMS WILL BE CHECKED IN PARTICULAR:

I. THE GRAVEL OUTLETS WILL BE CHECKED REGULARLY FOR SEDIMENT BUILDUP WHICH WILL PREVENT DRAINAGE. IF THE GRAVEL IS CLOGGED BY SEDIMENT, IT SHALL BE REMOVED AND CLEANED OR REPLACED. 2. THE SILT FENCE BARRIER WILL BE CHECKED REGULARLY FOR UNDERMINING OR DETERIORATION OF THE FABRIC. SEDIMENT SHALL BE REMOVED WHEN THE LEVEL OF SEDIMENT DEPOSITION REACHES HALF WAY TO THE TOP OF THE

3. THE SEEDED AREAS WILL BE CHECKED REGULARLY TO ENSURE THAT A GOOD STAND IS MAINTAINED. AREAS SHOULD BE FERTILIZED AND RESEEDED AS NECESSARY.

OFF-SITE AREA DISTURBED WITH THIS PROJECT IS WITHIN THE COLLINGWOOD ROAD & COLLINGWOOD

ES-4: A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN SHALL BE MAINTAINED ON THE SITE AT ALL

ES-7: ALL DISTURBED AREAS ARE TO DRAIN TO APPROVED SEDIMENT CONTROL MEASURES AT ALL TIMES DURING LAND DISTURBING ACTIVITIES AND DURING SITE DEVELOPMENT UNTIL FINAL STABILIZATION IS ACHIEVED.

ES-8: DURING DEWATERING OPERATIONS, WATER WILL BE PUMPED INTO AN APPROVED FILTERING DEVICE.

GENERAL LAND CONSERVATION NOTES

I. NO DISTURBED AREA WHICH IS NOT ACTIVELY BEING WORKED SHALL REMAIN DENUDED FOR MORE THAN SEVEN CALENDAR DAYS UNLESS OTHERWISE AUTHORIZED BY THE DIRECTOR.

2. ALL EAS CONTROL MEASURES APPROVED WITH THE PHASE I EAS CONTROL PLAN SHALL BE PLACED AS THE FIRST STEP IN

3. ALL STORM AND SANITARY SEWER LINES NOT IN STREETS SHALL BE SEEDED AND MULCHED WITHIN SEVEN DAYS AFTER BACKFILL. NO MORE THAN 500' SHALL BE OPEN AT ANY TIME.

4. ELECTRIC POWER, TELEPHONE AND GAS SUPPLY TRENCHES SHALL BE COMPACTED, SEEDED AND MULCHED WITHIN SEVEN DAYS

5. ALL TEMPORARY EARTH BERMS, DIVERSIONS AND SEDIMENT CONTROL DAMS SHALL BE SEEDED AND MULCHED FOR TEMPORARY VEGETATIVE COVER IMMEDIATELY (AS SOON AS POSSIBLE BUT NO LATER THAN 48 HR.) AFTER COMPLETION OF GRADING. STRAW OR HAY MULCH IS REQUIRED. ALL SOIL STOCKPILES SHALL BE SEEDED AND MULCHED WITHIN SEVEN DAYS AFTER GRADING.

6. DURING CONSTRUCTION, ALL STORM SEWER INLETS SHALL BE PROTECTED BY SEDIMENT TRAPS, MAINTAINED AND MODIFIED DURING CONSTRUCTION PROGRESS AS REQUIRED.

7. ANY DISTURBED AREA NOT COVERED BY #I AND NOT PAVED, SODDED OR BUILT UPON BY NOVEMBER I, OR DISTURBED AFTER THAT DATE, SHALL BE MULCHED IMMEDIATELY WITH HAY OR STRAW MULCH AT THE RATE OF 2 TONS/ACRE AND OVERSEEDED BY

TABLE 3.32-D

SITE SPECIFIC SEEDING MIXTURES FOR COAST

Minimum Care Lawn - Commercial or Residential

- Kentucky 31 or Turf-Type Tall Fescue
- Common Bermudagrass **

High-Maintenance Lawn

- Kentucky 31 or Turf-Type Tall Fescue
- Hybrid Bermudagrass (seed) **
- Hybrid Bermudagrass (by other vegetative establishment method, see Std. & Spec. 3.34)

General Slope (3:1 or less)

- Kentucky 31 Fescue - Red Top Grass
- Seasonal Nurse Crop *

Low Maintenance Slope (Steeper than 3:1)

- Kentucky 31 Tall Fescue
- Common Bermudagrass ** - Red Top Grass
- Seasonal Nurse Crop
- Sericea Lespedeza **
- * Use seasonal nurse crop in accordance with seeding dates February, March through April Annual Rye May 1st through August Foxtail Millet September, October through November 15th Annual Rye November 16th through January Winter Rye

** May through October, use hulled seed. All other seeding periods, use unhulled seed. Weeping Lovegrass may be added to any slope or lowmaintenance mix during warmer seeding periods; add 10-20 lbs./acre in mixes.

Mulching

Re-seeding



SPECI

Northern

May be used as a cover crop with fall seeding. X May be planted between these dates. May not be planted between these dates.

	Total Lbs. Per Acre
Fabric <u>Properties¹</u>	175-200 lbs.
Grab Tensile Strength (lbs	75 lbs.
Elongation a Failure (%)	200-250 lbs. 40 lbs. (unhulled) 30 lbs. (hulled)
Mullen Burs Strength (lb	
Puncture Str (lbs.)	128 lbs. 2 lbs. <u>20 lbs.</u> 150 lbs.
Equivalent (Size (mm)	93-108 lbs. 0-15 lbs. 2 lbs.
¹ Fabrics n procedure a depth and f	20 lbs. 20 lbs. 150 lbs.
² Light Dut	s as stated below:

(Graded Subgrade) (Rough Graded) ab Tensile **ASTM D1682** ength (lbs.) 200 220 ongation at ASTM D1682 50 220 lure (%) illen Burst 190 430 **ASTM D3786** ength (lbs.) ASTM D751 ncture Strength 125 (modified) 40 U.S. Standard uivalent Opening 40-80 Sieve CW-02215 40-80 ze (mm) Fabrics not meeting these specifications may be used only when design ocedure and supporting documentation are supplied to determine aggregate pth and fabric strength.

TABLE 3.02-A

CONSTRUCTION SPECIFICATIONS

FOR FILTER CLOTH UNDERLINER

Heavy-Duty

Entrance

Test

Method

Light-Duty

Entrance

Light Duty Entrance: Sites that have been graded to subgrade and where most travel would be single axle vehicles and an occasional multi-axle truck. Examples of fabrics which can be used are: Trevira Spunbond 1115, Mirafi 100X, Typar 3401, or equivalent.

Heavy Duty Entrance: Sites with only rough grading and where most travel would be multi-axle vehicles. Examples of fabrics which can be used are: Trevira Spunbond 1135, Mirafi 600X, or equivalent.

Seedings made in fall for winter cover and during hot and dry summer months shall be mulched according to MULCHING, Std. & Spec. 3.35, except that hydromulches (fiber mulch) will not be considered adequate. Straw mulch should be used during these periods.

2. Temporary seedings made under favorable soil and site conditions during optimum spring and fall seeding dates may not require mulch.

Areas which fail to establish vegetative cover adequate to prevent rill erosion will be reseeded as soon as such areas are identified.

TABLE 3.31-B ACCEPTABLE TEMPORARY SEEDING PLANT MATERIALS "QUICK REFERENCE FOR ALL REGIONS" Rate Planting Dates <u>Species</u> (lbs./acre) Sept. 1 - Feb. 15 50/50 Mix of Annual Ryegrass (Lolium multi-florum) 50 - 100 & Cereal (Winter) Rye (Secale cereale) Feb. 16 - Apr. 30 Annual Ryegrass 60 - 100 (Lolium multi-florum) May 1 - Aug 31 German Millet 50 (Setaria italica)

TABLE 3.31-C

TEMPORARY SEEDING PLANT MATERIALS, SEEDING RATES, AND DATES

	SEEDING RATE		NORTH ^a		SOUTH ^b				
SPECIES	Acre	1000 ft ²	3/1 to 4/30	5/1 to 8/15	8/15 to 11/1	2/15 to 4/30	5/1 to 9/1	9/1 to 11/15	PLANT CHARACTERISTICS
OATS (Avena sativa)	3 bu. (up to 100 lbs., not less than 50 lbs.)	2 lbs.	x	-	-	x	-	-	Use spring varieties (e.g., Noble).
RYE ^d (Secale cereale)	2 bu. (up to 110 lbs., not less than 50 lbs.)	2.5 lbs.	х	-	х	х	-	х	Use for late fall seedings, winter cover. Tolerates cold and low moisture.
GERMAN MILLET (<u>Setaria italica</u>)	50 lbs.	approx. 1 lb.	-	x	-	-	X	-	Warm-season annual. Dies at first frost. May be added to summer mixes.
ANNUAL RYEGRASS ^c (Lolium multi-florum)	60 lbs.	1½ lbs.	x	-	x	x	-	х	May be added in mixes. Will mow out of most stands.
WEEPING LOVEGRASS (Eragrostis curvula)	15 lbs.	5½ ozs.	-	x	-	-	x	-	Warm-season perennial. May bunch. Tolerates hot, dry slopes and acid, infertile soils. May be added to mixes.
KOREAN LESPEDEZA [°] (<u>Lespedeza stipulacea</u>)	25 lbs.	approx. 1½ lbs.	х	x	-	x	x	-	Warm season annual legume. Tolerates acid soils. May be added to mixes.


NOTES EDIMENT PLAN - 44-S TIVE 44 EROSION CONTR NARRA 0 *IDD* Ż V G S \mathbb{O} S V R Q Ω S I HEREBY CERTIFY THAT OTHER THAN THE REVISIONS SHOWN HEREON, NO OTHER CHANGES HAVE BEEN MADE. MPag JOSHUA MARSHALI Lic. No. 40958 2/10/18 12/10/18 2/5/19 S_S 3/4/19 0NAL 3/26/19 10NAL 7/9/19 SCALE: N/A SHEET 17 OF 36 DATE AUGUST, 2018 DRAFT: CHECK: MEP JCM FILE NUMBER:


Southern Piedmont and Coastal Plain.

May be used as a cover crop with spring seeding.


17244-1-0 35B


6509-SD-002





P:\PY 2017\17244-1-0 Collingwood Road - 1801\ENG\SUBPLAN\17244-1-0-ESN.DWG





6509-SD-002

IMPAIRED WATER/TMDL(S)

SECTION 9: Impaired Waters/TMDL(s)

Discharge Information

Does your project/site discharge stormwater into a Municipal Separate Storm Sewer System (MS4)? Xes No

Are there any surface waters that are located within 50 feet of your construction disturbances? \square Yes \square No

Table 1 – Names of Receiving Waters

Name(s) of the first surface water that receives stormwater directly from your site and/or from the MS4 (note: multiple rows provided where your site has more than one point of discharge that flows to different surface waters)

1.	Unnamed tributary to Little Hunting Creek
2.	
3.	
4.	
5.	
6.	

Table 2 – Impaired Waters / TMDLs (Answer the following for each surface water listed in Table 1 above)

	Is this surface water listed as "impaired"?	What pollutant(s) are causing the impairment?	Title of the TMDL document	Pollutant(s) for which there is a TMDL
1.	🛛 YES 🗌 NO	Unknown	DEQ report	Not Assessed (Category 3A)

Describe the method(s) you used to determine whether or not your project/site discharges to an impaired water: **DEQ's** What's in My Backyard GIS Application

POLLUTION PREVENTION PLAN

SECTION 10: Pollution Prevention Plan

Potential Sources of Pollution:

Construction Site Pollutants

Pollutant- Generating Activity	Pollutants or Pollutant Constituents (that could be discharged if exposed to stormwater)	Description of Non-Stormwater Discharges	Location on Site (or reference SWPPP site map where this is shown)
Paving Operations	Paving Operations Waste water Description of the property maintained so no discharges enter stormwater.		Proposed impervious surfaces
Concrete	Concrete waste water	Proposed impervious surfaces: To be controlled locally and by perimeter controls. To be properly maintained so no discharges enter stormwater.	Proposed impervious surfaces
Paint/Waste water from clean-up paint brushes, containers, and other equipment	Paint Contaminated Water	To be applied as needed. Containers to be disposed of properly.	Proposed houses
Trash and Debris Accumulation	Trash and debris	Trash may be found anywhere onsite due to lack of good housekeeping.	Site-wide
Landscape Irrigation	Sediments and nutrients	Utilized to insure sod survival	Areas of lawn illustrated on the Landscape Plan
Routine external building wash down	Solids, sediments	Wash down buildings once exposed to earth, after stabilization	Around all houses/buildings upon completion
QP: (Add activities, if necessary)			

Best Management Practices (BMP) Description Narrative

A number of BMPs will be utilized on the project site in order to generally comply with the State General Permit and the County's Stormwater Management Design Manual. For approved BMPs, please refer to the approved Site Plans.

BMPS During Construction Activities

The following BMPs shall be utilized during the life of the construction project. Additional BMPs can be added to this SWPPP at the discretion of the QP.

1: Building, Pavement and Vehicle Wash Down: Wash down areas onsite shall be established away from drainage facilities and watercourses. The volume of water used during dust control and wash down activities shall be minimized to the extent practicable. Signage for wash down areas prohibiting the use of soaps, solvents, and detergents shall be used if necessary. A construction entrance wash down area shall also be establish where indicated on the approved plans.

2: Concrete Washout: A concrete truck washout area shall be established onsite and clearly identified in a convenient area away from drainage facilities and watercourses. Signage shall be used to direct concrete haulers and identify the wash down area(s). The concrete waste-water must be directed into leak-proof containers designed so that overflows will not occur due to inadequate sizing or precipitation.

3: Dust Control Activities: The volume of water used for dust control should be minimized to prevent runoff.

4: Equipment/Vehicle Maintenance: Equipment and onsite vehicles shall be inspected daily for leaks, equipment damage, and other service problems. Repairs shall be made immediately or the vehicles/equipment shall be removed from the project site. Drip pans and absorbent materials shall be placed under parked vehicles and equipment spills on pavement shall be cleaned with absorbent materials. A Spill Kit shall be maintained onsite.

5. Spill Prevention, Control and Countermeasure: Appropriate BMPs listed above shall be utilized to prevent the spill or accident releases associated with the above pollutants. If a spill or accident release occurs, the following entities shall be notified:

- The Qualified Personnel (QP) as identified in this SWPPP;
- Fairfax County;
- Spills requiring emergency response shall be reported to 911;
- Spills not requiring emergency response shall be cleaned up and recorded in the SWPPP. They shall be reported to the site inspector;
- The State of Virginia (DEQ)

6: Hazardous Wastes: Hazardous waste generation onsite shall be minimized to the extent practicable. For any necessary hazardous and toxic waste handling, storage, and disposal, the QP or other delegated authority shall implement an education or training opportunity for onsite workers and record the event in this Plan. Hazardous waste collection areas shall be designated onsite in areas that prevent contact with stormwater and individuals. Hazardous waste materials shall not accumulate.

7: Material Handling and Storage: Paint and other chemicals shall be mixed indoors or in a containment area. All excess paint shall be collected; paint cans, brushes, rags, and other absorbent materials when thoroughly dry, should

also be disposed of with other construction debris. Soaps and detergents shall only be used as recommended on their labels and should be limited to use onsite.

8: Paving and Grinding Operations: Grindings and wastes must be removed and disposed of properly as work progresses. Grindings and wastes should be placed away from drainage facilities and watercourses and covered with plastic until they are removed from the site. These wastes should be removed from the site immediately.

9: Trash and Debris: Waste materials shall not be allowed to accumulate on the ground. Litter and debris shall be collected from the construction site daily. Trash and bulk waste-collection areas shall be established in a convenient area onsite and shall be clearly labeled for all workers and visitors. Debris and trash shall be kept under cover, either in a closed dumpster or other enclosed trash container that limits contain with rain, runoff and prevents light materials from blowing away.

CONTRACTOR(S) INFORMATION

KHORIATY'S ADDITION TO COLLINGWOOD SPRINGS SECTION 2 SWPPP OPERATOR INFORMATION 02/24/20

Operator(s):

Genuario Properties, Inc. Louis V. Genuario, Jr./President 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 703-360-3134 Louis@Genuariocompanies.com

Project Manager(s) or Site Supervisor(s):

Genuario Properties, Inc Mike Anderson 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 (571) 436-7575 Mike@Genuariocompanies.com

SWPPP Contact(s):

Genuario Properties, Inc Mike Anderson 8400 Radford Avenue, Suite 200 Alexandria, VA 22309 (571) 436-7575 Mike@Genuariocompanies.com Amy Crannis/703-360-3134/Amy@genuariocompanies.com Rick Genuario/703-360-3134/Rick@genuariocompanies.com

This SWPPP was Prepared by:

TNT Environmental, Inc.

Subcontractor(s):

Core Contractors Inc. Fred Farber 17300 River Ridge Blvd., Suite 300 Woodbridge, VA 22191 703-969-2546 ffarber@coresitegroup.com Repeat as necessary

Emergency 24-Hour Contact:

Genuario Properties, Inc Mike Anderson (571) 436-7575

AMENDMENTS, MODIFICATION, & UPDATES LOG

No.	Description of Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]	Operator (or Delegated Personnel) Signature

BMP/SWM CONSTRUCTION INSPECTION CHECKLIST & CERTIFICATION

3rd Party Construction Inspection Checklist and Certification: **Filtering Practices**

DEQ Spec. No. 12 & PFM 6-1316

Project Name:		Construction Firm:
Co. Plan Number:		3 rd Party Inspection Firm:
Site Address:		3 rd Party Inspector's Name:
Latitude / Longitude:	_°N°W	Contact Info / Phone Number:

BMP ID Number as shown on plan and general location on the site:

- A certification is required for all SWM/BMP facilities under PFM 6-1300 et. seq. •
- A Virginia licensed professional engineer or licensed professional meeting the exemption requirements of the Code of Virginia §54.1-401 must sign the certification at the end of this checklist. •

Instructions:

- .
- Check each item as complete, or write in "N/A" for those items that are not applicable. Fill in blanks for requested information on dimensions, materials, etc. Provide one or more photos for applicable items; checkboxes indicate items that <u>require</u> photos. •

Pre-Installation Meeting and Site Preparation

CHECK	рното	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Pre-Installation Meeting with - contractor designated to install the facility - 3rd party inspector (or designee) A review of checklist and tentative schedule for interim inspections and sign-offs has been discussed	
		Impervious cover constructed, free of equipment.	
		Pervious areas stabilized with thick vegetation.	
		Stormwater diverted around the filtration area to a stabilized and conveyance and perimeter E&S controls installed.	

Underground Structural Filter

CHECK	РНОТО	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Horizontal location of BMP is in accordance with the approved plans.	
		Excavation of facility has achieved proper grades and required geometry for underground structural housing per approved plans.	
		No groundwater seepage or standing water is present. Any standing water is dewatered to an acceptable dewatering device, and the design consultant has been notified.	
		Placement of the structural housing and verification of internal and external plumbing invert elevations is per approved plans.	
		Water-tightness test completed and signed off by contractor or vault supplier.	
		Installation of perforated pipes and other piping per approved plans.	
		Filter media installed to required depth per approved plans. Filter Media Type: Depth of Filter Media: ft.	
		Connection of inlet and outlet pipes to the site drainage system per approved plans.	
		Top width, height, side slopes of berms used to pond water in surface filters are per approved plan and PFM 6-1316.4D	
		Elevation of inflow invert ft. Elevation of outflow invert ft. Depth of permanent pool in sedimentation chamber ft.	

Surface Filter

СНЕСК	рното	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Horizontal location of BMP is in accordance with the approved plans.	
		Type of pre-treatment device:	

3rd Party Construction Inspection Checklist and Certification: Filtering Practices

DEQ Spec. No. 12 & PFM 6-1316

СНЕСК	рното	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Excavation of facility has achieved proper grades and required geometry for filter media placement per approved plans.	
		No groundwater seepage or standing water is present. Any standing water is dewatered to an acceptable dewatering device, and the design consultant has been notified.	
		Impermeable geotextile liner is placed per approved plans with no tears, holes, or excessive wrinkles.	
		Filter fabric surrounding the filter media meets criteria in PFM 6- 1316.5B	
		Underdrain size and spacing installed per approved plans & criteria of PFM 6-1316.5A. Pipe Diameter inches Material Slope Pipe Spacing ft.	
		Underdrain fittings & flow splitter/overflow by-pass system are in accordance with approved plans.	
		Observation well(s) and clean-outs installed per approved plans. Number of Observation Wells:	
		Perimeter berm height and overflow weir placed per approved plans. Berm height:ft. Overflow Weir Height/Length:ft.	
		All aggregates (stone, sand, etc., as required) conform to specifications on approved plans.	
		Verify filter media per approved plans. Filter Media Type: Depth of Filter Media: ft.	
		Surface cover (vegetation, pea gravel, etc.) per approved plans. Type of cover (turf / pea gravel)	
		Elevation at Inflow Invert ft. Elevation at Outflow/Overflow Invert ft.	
		Elevation at Bottom of Excavation ft. Elevation at Top of Filter Layer ft.	
		Depth of Ponding Area ft.	
		Provide a photo of the BMP facility after completion of construction.	

Final Certification

I do hereby certify that this as-built information for the stormwater management/BMP facility was inspected by me (or by an individual under my responsible charge) and conforms to the approved plans, except as indicated.

Signature:_____

Date:	

License Number (Seal):

("Certify" means to state or declare a professional opinion based on sufficient and appropriate onsite inspections and material tests conducted during construction)

3rd Party Construction Inspection Checklist and Certification: Filtering Manufactured Devices DEQ Clearinghouse & PFM 6-1320

Project Name:		 Construction Firm:
Co. Plan Number:		 3 rd Party Inspection Firm:
Site Address:		 3 rd Party Inspector's Name:
Latitude / Longitude:	°N	 Contact Info / Phone Number:

BMP ID Number as shown on plan and general location on the site:

- A certification is required for all SWM/BMP facilities under PFM 6-1300 et. seq.
- A Virginia licensed professional engineer or licensed professional meeting the exemption requirements of the Code of Virginia §54.1-401 must sign the certification at the end of this checklist.

Instructions:

- Check each item as complete, or write in "N/A" for those items that are not applicable.
- Fill in blanks for requested information on dimensions, materials, etc.
- Provide one or more photos for applicable items; checkboxes indicate items that *require* photos.

Filtering Manufactured Device

CHECK	РНОТО	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Pre-Installation Meeting with - contractor designated to install the facility - 3rd party inspector (or designee) A review of checklist and tentative schedule for interim inspections and sign-offs has been discussed	
		MTD Manufacturer:	
		MTD Name / Model:	
		Pervious areas within contributing drainage area are fully stabilized with appropriate vegetation prior to the installation of any filter media.	
		Impervious cover constructed, free of construction equipment, material storage, etc. prior to the installation of any filter media.	
		Stormwater runoff has been temporarily diverted around BMP during the construction. Note: Filter chambers may be installed with the storm drainage system but no internal components are to be installed until site is stabilized and chamber is flushed.	
		Filter area and depth is in accordance with approved plans and manufacturer's specifications for filter chambers and/or filter beds.	
		Cartridge filter systems have proper number of filters per approved plan and inserted in chamber (date of installation)	
		For Filterra units, the number of trees and the media material meet the specifications in the approved plan.	
		For Stormtech Isolator Row: Verify 2 layers of woven geotech fabric underlie one of the arched rows with maintenance access.	
		StormTank Module Debris Row: Verify that the 12" of geotech fabric is installed per plan and that the number of side panels matches the design on the approved plan.	
		Pretreatment: Type of pretreatment device: Material: Diameter or length/width: Invert-in elev Invert out elev Connection to BMP structure is in accordance with manufacturer's specification, type of connection:	
		Inflow pipe: Material: Diameter:	
		Overflow Bypass: Type of overflow bypass: Diameter: in. Invert-in elev Invert-out elevation:	
		Provide photo of installed BMP before placement of backfill	

Final Certification

I do hereby certify that this as-built information for the stormwater management/BMP facility was inspected by me (or by an individual under my responsible charge) and conforms to the approved plans, except as indicated.

Signature:

Date:

License Number (Seal):

("Certify" means to state or declare a professional opinion based on sufficient and appropriate onsite inspections and material tests conducted during construction)

3rd Party Construction Inspection Checklist and Certification: Hydrodynamic Manufactured Devices DEQ Clearinghouse & PFM 6-1320

Project Name:	Construction Firm:
Co. Plan Number:	3 rd Party Inspection Firm:
Site Address:	3 rd Party Inspector's Name:
Latitude / Longitude:°N°W	Contact Info / Phone Number:

BMP ID Number as shown on plan and general location on the site:

- A certification is required for all SWM/BMP facilities under PFM 6-1300 et. seq.
- A Virginia licensed professional engineer or licensed professional meeting the exemption requirements of the Code of Virginia §54.1-401 must sign the certification at the end of this checklist.

Instructions:

- Check each item as complete, or write in "N/A" for those items that are not applicable.
- Fill in blanks for requested information on dimensions, materials, etc.
- Provide one or more photos for applicable items; checkboxes indicate items that <u>require</u> photos.

Hydrodynamic Manufactured Devices

CHECK	рното	DESCRIPTION	DATE OF INSPECTION / COMMENTS
		Pre-Installation Meeting with - contractor designated to install the facility - 3rd party inspector (or designee) A review of checklist and tentative schedule for interim inspections and sign-offs has been discussed	
		MTD Manufacturer: MTD Name / Model:	
		All sediment, debris, greases and oils were removed from the device once site was fully stabilized.	
		Inflow pipe: Material: Diameter: in. Invert-in elev. (if accessible) Connection to BMP structure is in accordance with manufacturer's specification, type of connection:	
		Outflow pipe: Material: Diameter:	
		Overflow Bypass was constructed per the approved plans Y N	
		Provide photo of installed BMP before placement of backfill	

Final Certification

I do hereby certify that this as-built information for the stormwater management/BMP facility was inspected by me (or by an individual under my responsible charge) and conforms to the approved plans, except as indicated.

Signature:

Date:_____

License Number (Seal):

("Certify" means to state or declare a professional opinion based on sufficient and appropriate onsite inspections and material tests conducted during construction)

SITE INSPECTION REPORTS