

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/4/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/4/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/4/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/7/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/7/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/7/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/11/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/11/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/11/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/14/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/14/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/14/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/18/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/18/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/18/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA
Recived inspection report requiring super silt fence fix at lot 5 and placement of Straw on lots	5/18/21	MLA

This completed form must be maintained in the SWPPP

VPDES EROSION CONTROL INSPECTION FORM

Project Name: Khoriatys Addition to Collingwood Spring DATE:5/21/21

Permittee: Genuario Properties Inc/ Contractor: Wakefield Homes Time

Location :1801 collingwood rd Weather: Sunny Mild Weekly Rainfall : 0

[illegible]

[illegible]

This completed form must
be maintained in the SWPPP

1 N/A Not applicable: 2-YES All items related to contract requirements plans specifications standards and permits are being satisfied If a box is checked "NO" please see the attached sheet for issue of non compliance and corrective action necessary to regain VPDES Compliance

This report was written by: **Michael Anderson**



Date 5/21/21

Signature

The operator (or designee) shall update the SWPPP no later than seven days following any modification to its implementation. All modifications or updates to the SWPPP shall be noted and shall include the following items:

1. A record of dates when:
 - a. Major grading activities occur;
 - b. Construction activities temporarily or permanently cease on a portion of the site; and
 - c. Stabilization measures are initiated;
2. Documentation of replaced or modified controls that have been used inappropriately or incorrectly and where modified as soon as possible;
3. Areas that have reached final stabilization and where no further SWPPP or inspection requirements apply;
4. All properties that are no longer under the legal control of the operator and dates of which operator no longer had legal control;
5. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
6. Measures taken to prevent the reoccurrence of any prohibited discharge; and
7. Measures taken to address any evidence identified as a result of an inspection required under Part IIF. By initialing a SWPPP modification below, you are making the certification found in Part III K of the Permit.

This report was written by: **Michael Anderson**

Date: 5/21/21



Action and Location	Start Date/ End Date	Initial
Clearing for E&S	5/2/20	MLA
Released clearing / grading Phase I	5/12/20	MLA
Start clearing site	5/14/20	MLA
Install Second Const ent	5/21/20	MLA
Start Strip Topsoil on site	5/27/20	MLA
Start Demo 66" Storm pipe	6/2/20	MLA
Remove CE #2 and filled at 66" pipe demo	6/5/20	MLA
Start S. Sewer	6/10	MLA
Start work on UGD #2	6/11	MLA
Start Storm sewer	7/3/20	MLA
Underground Detention system #2 – operationally complete	7/27/20	MLA
Start Excavation of UDG unit #1	7/29/20	MLA
Remove Sediment basin inlet protection to install Rd	7/27/20	MLA
Crossing out outfall		
Reinstalled Inlet protection after crossing installed	7/30/20	MLA
Hurricane Iasis struck Tuesday dropping 3.5 inches	8/4/20	MLA
Had E&S Inspection County	8/11/20	MLA
5 items on email		
Corrected Items on list no reinspection yet	8/14/20	MLA
Need to repair Silt fence near UGD#2	9/4/20	MLA
Repaired SF	9/7/20	MLA
UDG #1 operational	9/21/20	MLA
Curb poured	9/25/20	MLA
Water Services installed	10/8/20	MLA
Stone base installed	10/28/20	MLA

Base Pave	11/5/20	MLA
Pave Overlay Collinwood road and colingwood ct	12/28	MLA
Start Silt fence for lot 1	1/8/21	MLA
Started Silt Fence for lot 3	1/8/21	MLA
Started Silt Fence for lot 4	1/11/21	MLA
Started Silt Fence for lot 5	1/12/21	MLA
Started House excavation lot 4	1/22/21	MLA
Started House Excavation lot 3	1/26/21	MLA
Started House Excavation lot 5	1/29/21	MLA
Start House Excavation lot 1	2/3/21	MLA
Corrected deficiency Report except 1 item concrete	3/9/21	MLA
Received Violation notice about concrete cleanout	3/12/21	Mla
Corrected conc cleanout violation released	3/15/21	MLA
Started House construction lot 2	3/23/21	MLA
Receive defeiencence about Seed and Straw	3/26/21	MLA
Corrected defiance sodded area between sidewalk and Collingwood road including str 2	4/2/21	MLA
Recived inspection report requiring super silt fence fix at lot 5 and placement of Straw on lots	5/18/21	MLA
Corrected silt fence issue lot 5 installed news fence Placed straw on UDG 1 and UDG 2. Started grading on balance of lots	5/21/21	MLA